

Hole No. CP05-EAARS-CB-0385

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N764205.7, E772656.2 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-45B			
4. Hole No: CP05-EAARS-CB-0385				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 7.9 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
7.9	0.0		PEAT: Not sampled.				0
5.9	2.0		LIMESTONE (Caprock): white to light gray, hard, fine to medium grained, moderately porous, shell fragments.	16 (RQD 0%)	1	HQ coring	2
1.9	6.0		Only one small piece of limestone recovered				6
				2 (RQD 0%)	2	HQ coring	8
-4.1	12.0		End of Boring at 12'				12
NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D.)							14
(continued)							

Hole No. CP05-EAARS-CB-0385

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 7.9		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-7.1	15.0					-7.1	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE	PROJECT EAA Reservoir A-1	HOLE NUMBER CP05-EAARS-CB-0385
--	------------------------------	-----------------------------------

Hole No. CP05-EAARS-CB-0386

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N764152.1, E761782.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0386				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/8/2005 9/8/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 8.4 (ft)			
9. Depth of hole: 6.1 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: N. Holst			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
8.4	0.0		PEAT: not sampled.				0
7.3	1.1					7.3	
5.4	3.0		LIMESTONE (Caprock): tan to light brown and gray, thinly bedded, fine to coarse grained, fossiliferous, vuggy to porous, hard and strong to moderately hard and moderately strong.	36 (RQD 7%)	1	HQ coring; soft from 2.2 to 2.6 ft, soft at 3 ft; core sample for testing from 1.3 to 1.8 ft	2
			No recovery				4
2.3	6.1						6
			End of Boring at 6.1'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	8
							10
							12
							14

Hole No. CP05-EAARS-CB-0387

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N772246.4, E775085.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0387				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/24/2005 8/29/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 16.3 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
16.3	0.0		Rotary wash. Not sampled.				0
14.3	2.0		LIMESTONE: light brown to pale white, hard, fine to medium grained, quite porous	28 (RQD 8%)	1	HQ coring; very hard coring from 2 to 7.5 ft	2
8.8	7.5		Few pieces of coral and a couple of pieces of limestone recovered	12 (RQD 0%)	2	HQ coring; hard coring from 9.5 to 10.5 ft	8
6.8	9.5		No recovery				10
5.8	10.5						12
4.3	12.0		End of Boring at 12'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D.)	14

Hole No. CP05-EAARS-CB-0387

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 16.3		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
1.3	15.0					1.3	
						x 2" O.D.)	
							16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0388


DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N773937.1, E759316.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0388				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/12/2005 8/12/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 7.6 (ft)			
9. Depth of hole: 10 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
7.6	0.0		LIMESTONE: greenish grey to pale whit, hard, fine to medium grained, quite porous, shells present Little Peat recovered	38 (RQD 13%)	1	7.6 HQ Coring; UCS=2119psi; around 8" of hard coring	0
2.6	5.0		Cemented SAND: pale white, dense, fine to coarse grained, subangular	24 (RQD 14%)	2	2.6 HQ Coring; 7.5 to 9.5 ft hard coring	6
-2.4	10.0		End of Boring at 10'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	10

Hole No. CP05-EAARS-CB-0389

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N783425.5, E761054.2 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-45B			
4. Hole No: CP05-EAARS-CB-0389				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/8/2005 9/8/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 8 (ft)			
9. Depth of hole: 13 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
8.0	0.0		Not Sampled				0
5.0	3.0					5.0	2
2.9	5.1		LIMESTONE (Caprock): white, hard, fine to medium grained, quite porous, shells present.	42 (RQD 28%)	1	HQ coring; 1 piece each of 0.85 ft and 0.55 ft recovered	4
			No recovery				6
						0.0	8
				0 (RQD 0%)	2	HQ coring; very easy coring	10
-5.0	13.0						12
			End of Boring at 13'				14
NOTES: 1. Soils are field visually classified (continued)							

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 8		Hole No. CP05-EAARS-CB-0389		Sheet 2 of 2 Sheets	
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-7.0	15.0					-7.0	
						in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0390

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N782077.2, E757968.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-45B			
4. Hole No: CP05-EAARS-CB-0390				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/8/2005 9/8/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 8.2 (ft)			
9. Depth of hole: 10.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
8.2	0.0						
7.7	0.5		Not sampled			7.7	0
			LIMESTONE (Caprock): hard to moderately hard, fine to medium grained, shelly.	68 (RQD 20%)	1	HQ coring; 1 piece each of 0.65 ft and 0.35 ft recovered; caprock - 5.5 ft	2
			At 5.5 ft, grades as above with fine to coarse grained, and vuggy.			2.7	4
2.2	6.0		No recovery	12 (RQD 0%)	2	HQ coring	6
							8
							10
-2.3	10.5		End of Boring at 10.5'				12
						NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	14

Sheet 1 of
2 Sheets

DRILLING LOG		Division:		Installation:		Hole No.: CP05-EAARS-CB-0391		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method					
2. Location: N750104.5, E768244.7 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988					
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55					
4. Hole No: CP05-EAARS-CB-0391				13. Total Number of Overburden Samples Taken: N/A					
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1					
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured					
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/19/2005 8/19/2005					
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 10.5 (ft)					
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A					
				19. Inspector: P. Petrey					
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'		
10.5	0.0		Road fill material		1	10.5	24		
			Grey / black road fill material		2	8.5	16		
							18		
6.5	4.0		Peat/sand/silt		3	6.5	12		
							6		
							12		
5.0	5.5		Caprock: LIMESTONE	40 (RQD 20%)	1	5.0	50/5"		
3.0	7.5								
			Light brown soft sand, shell, silt		4	0.0	5		
							12		
							36		
-1.5	12.0		End of Boring at 12'						
NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D.)									

Hole No. CP05-EAARS-CB-0391

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.5		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-4.5	15.0					-4.5	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0392

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N774439.9, E759698.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0392				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/12/2005 8/12/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 8 (ft)			
9. Depth of hole: 10 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5
8.0	0.0		LIMESTONE: light grey, hard, fine grained, porous, shelly	48 (RQD 30%)	1	8.0 HQ Coring; UCS=1805psi; hard coring from 0 to 4.5 ft	0
3.5	4.5		No recovery	0 (RQD 0%)	2	3.0	2
-2.0	10.0		End of Boring at 10'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	10

Hole No. CP05-EAARS-CB-0393

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N773687.1, E761788.9 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0393				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/16/2005 8/16/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 7.4 (ft)			
9. Depth of hole: 10 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
7.4	0.0						
7.1	0.3		0.3' of grey cemented sand recovered			7.4	0
			0.8' of limestone, pale white, moderately hard, highly porous, fine to medium grained, shelly Caprock mostly moderately hard porous limestone	40 (RQD 22%)	1	HQ coring	2
			Few Limestone chips			2.4	4
1.4	6.0		One piece of cemented sand with shells	6 (RQD 0%)	2	HQ coring	6
							8
-2.6	10.0						10
			End of Boring at 10'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	12
							14

Hole No. CP05-EAARS-CB-0394

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N776821.9, E772809.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-45B			
4. Hole No: CP05-EAARS-CB-0394				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/8/2005 9/8/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 9.9 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5
9.9	0.0		Not Sampled				0
7.9	2.0		LIMESTONE (Caprock): gray to white, hard, vuggy, shelly, fossiliferous, fine to medium grained.	50 (RQD 15%)	1	HQ coring; one piece of 0.75 ft recovered	2
0.9	9.0		No recovery	38 (RQD 15%)	2	HQ coring; one piece of 0.75 ft recovered; caprock around 7 ft thick	8
-2.1	12.0		End of Boring at 12'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D.)	12

(continued)

Hole No. CP05-EAARS-CB-0394

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 9.9		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-5.1	15.0					-5.1	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0395

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N763476.7, E781637.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0395				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/29/2005 8/29/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 11.2 (ft)			
9. Depth of hole: 40 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: B. Levesque			


ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'	
11.2	0.0							
			GRAVEL (FILL): brown gray, fine to coarse grained, subangular to subrounded, trace fine to medium grained sand, trace silt.		1	11.2	12	
				SPT	9			
9.7	1.5				3			
			PEAT: black, very loose, moist, trace fine to medium grained sand, trace gravel.		2	9.2	1	
					SPT	2		
					2			
			SAND: brown, medium dense, some silt, trace fine to coarse gravel, trace organics (Peat fibers).		3	7.2	2	
6.2	5.0				SPT	2		
					9			
			LIMESTONE (Caprock): white, fine to coarse grained, porous, vuggy, moderately hard and moderately brittle to friable and weak, intermittent cemented sands.		4	5.2	2	
					SPT; probable change between 7.5 and 8.0 ft	8		
3.2	8.0				3			
			LIMESTONE (Caprock): white, fine to coarse grained, porous, vuggy, moderately hard and moderately brittle to friable and weak, intermittent cemented sands.	36 (RQD 20%)	1	HQ coring		
			LIMESTONE (Caprock): white, fine to coarse grained, porous, vuggy, moderately hard and moderately brittle to friable and weak, intermittent cemented sands.		2	HQ coring; broke through at 18 ft		

Hole No. CP05-EAARS-CB-0395

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 11.2		Sheet 2 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-3.8	15.0					-3.8	
-6.8	18.0					-6.8	
			SAND: white, medium dense, fine to coarse grained, calcitic, angular to subangular, trace to some silt, trace fine gravel.				
						-8.8	
					5	SPT	3 10 8
-11.8	23.0						
			SAND: white, dense, fine to medium grained calcitic sand, angular to subangular, trace to some fine quartz sand, trace silt, trace fine gravel.				
			Sand getting progressively denser with depth.			-12.8	
					6	SPT; possible change at 23 ft; Caloosahatchee Formation or Pinecrest Sand of Tamiami Formation	2 7 27
						-15.8	
						sands and gravel, seems to be getting harder with depth	
-18.8	30.0					-18.8	
			LIMESTONE: gray brown, fine to coarse grained, hard, weak to moderately strong, fossiliferous, porous.	29 (RQD 13%)	3	HQ coring; whackstone in the upper 3.5 ft of sample run	

(continued)

Hole No. CP05-EAARS-CB-0395

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 11.2		Sheet 3 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-22.2	33.4					-22.2	
			Grades as above with light gray to tan white color.	40 (RQD 24%)	4		
-25.8	37.0		No recovery				
-28.8	40.0		End of Boring at 40'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0396

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N770099.6, E777060.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0396				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/29/2005 8/30/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 9.9 (ft)			
9. Depth of hole: 35 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
9.9	0.0		Rotary wash drilling. Not sampled.				0
6.9	3.0		LIMESTONE: white to light grey, hard, fine to medium grained, shelly, vuggy	80 (RQD 28%)	1	HQ coring; 2 pieces of 4.5" and 1 piece of 5" recovered	2
2.7	7.3		Cemented sand				4
1.9	8.0		Not sampled				6
			Not sampled			8 to 25 ft - rotary wash drilling; no hard layer encountered. Not sampled.	8
			Not sampled				10
			Not sampled				12
			Not sampled				14

(continued)

Hole No. CP05-EAARS-CB-0396

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 9.9		Sheet 2 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-5.1	15.0		Not sampled			-5.1	
			Not sampled				
-15.1	25.0		Few pieces of cemented sand: olive grey, hard, fine to coarse grained, shelly One small limestone chip recovered	11 (RQD 0%)	2	HQ coring	
			Cemented SAND with shells, olive grey, moderately hard, fine to coarse grained, rounded quartz present	26 (RQD 10%)	3	HQ coring; 1 piece of 0.5 ft recovered; Caloosahatchee Formation or Pinecrest Sand of Tamiami Formation at 30 ft	

(continued)

Hole No. CP05-EAARS-CB-0396

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 9.9		Sheet 3 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-23.5	33.4					-23.5	
							34
-25.1	35.0						
			End of Boring at 35'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	36
							38
							40
							42
							44
							46
							48
							50

Hole No. CP05-EAARS-CB-0397

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N757685.2, E774781.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-45B			
4. Hole No: CP05-EAARS-CB-0397				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 8 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
8.0	0.0		PEAT: Not sampled.			8.0	0
						2 ft of peat	
6.0	2.0		LIMESTONE (Caprock): tan brown to white, hard, fine grained, slightly porous, shelly, fossiliferous.	24 (RQD 8%)	1	HQ coring; 1 piece of 0.4 ft recovered	2
			Intermittant cemented sand seams.				4
			Grades weak to moderately hard, fine to medium grained and vuggy at 7.0.				6
0.5	7.5		No recovery	6 (RQD 0%)	2	HQ coring; caprock was around 5 ft thick with intermediate layers of softer cemented sands	8
							10
-4.0	12.0		End of Boring at 12'				12
						NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D.)	14
(continued)							
PROJECT EAA Reservoir A-1				HOLE NUMBER CP05-EAARS-CB-0397			

Hole No. CP05-EAARS-CB-0397

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 8		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-7.0	15.0					-7.0	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0398

DRILLING LOG	Division:	Installation:	Sheet 1 of 2 Sheets
1. Project: EAA Reservoir A-1		10. Size and type of bit: 3" bit, Rotary Method	
2. Location: N750736.6, E791146 - NAD 1983		11. Datum for Elevation Shown: NAVD 1988	
3. Drilling Agency: Nodarse & Associates, Inc.		12. Manufacturer's Designation for Drill: CME-55	
4. Hole No: CP05-EAARS-CB-0398		13. Total Number of Overburden Samples Taken: N/A	
5. Name of Driller: Robert DeAngelis		14. Total Number of Core Boxes: 1	
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined		15. Elevation Ground Water: Not measured	
7. Thickness of Burden: N/A		16. Date Hole Started Completed 8/24/2005 8/24/2005	
8. Thickness of cap rock: N/A		17. Elevation Top of Hole: 10.3 (ft)	
9. Depth of hole: 17 ft		18. Total Core Recovery for hole: N/A	
		19. Inspector: B. Levesque	

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
10.3	0.0						
			GRAVEL: brown, fine to coarse gravel, angular, dry, little fine to medium sand, little silt, subangular to subrounded		1	10.3 SPT 8.8	12 38 22
8.3	2.0		PEAT: black, fibrous, moist, soft, trace fine to medium calcitic sand, subangular to subrounded		2	SPT 6.8	4 2 1
					3	SPT 5.3	50/2"
5.3	5.0		LIMESTONE: grey to white, fine to coarse grained, fossiliferous, moderately strong, hard to weak and friable, thinly bedded	25 (RQD 0%)	1	HQ coring 3.3	
			LIMESTONE: tan grey, fine to medium grained, fossiliferous, moderately strong, hard to weak, friable, porous to slightly porous, thinly bedded	60 (RQD 45%)	2	HQ coring; UCS=2100psi	
						-1.7	
-2.2	12.5		LIMESTONE: fine grained, vuggy, porous to slightly porous, moderately strong, slightly friable to hard No recovery	29 (RQD 19%)	3	HQ coring; UCS=1040psi	

Hole No. CP05-EAARS-CB-0398

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.3		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-4.7	15.0					-4.7	
-6.7	17.0						
			End of Boring at 17'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE

CEPP Final PIR and EIS

PROJECT
EAA Reservoir A-1HOLE NUMBER
CP05-EAA July 2014

Hole No. CP05-EAARS-CB-0399

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N750087.5, E758686.4 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0399				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/12/2005 9/12/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 13.7 (ft)			
9. Depth of hole: 13 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
13.7	0.0		ROADFILL: Not sampled.			13.7	0
						Wash / drilled down to top of caprock	2
							4
7.7	6.0		LIMESTONE (Caprock)	67 (RQD 19%)	1	HQ coring	6
			LIMESTONE: Broken peices recovered from coring between 9.0 and 13.0.			4.7	8
2.7	11.0		Softer material (sand) from 11.0 to 12.0	31 (RQD 13%)	2	HQ coring; very soft from 11 to 12 ft	10
1.7	12.0						12
0.7	13.0		End of Boring at 13'				14
NOTES: 1. Solis are field visually classified							
(continued)							
PROJECT EAA Reservoir A-1				HOLE NUMBER CP05-EAARS-CB-0399			

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE

Hole No. CP05-EAARS-CB-0399

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 13.7		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-1.3	15.0					-1.3	
						in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0400

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N764134.7, E758499.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0400				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/8/2005 9/8/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 10.7 (ft)			
9. Depth of hole: 35.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
10.7	0.0		ROADFILL: Not sampled.				0
7.7	3.0		PEAT: Not sampled.				2
6.7	4.0					6.7	4
4.2	6.5		LIMESTONE (Caprock): olive brown, hard, vuggy, fossiliferous, with shells, fractured, angular and granular.	40 (RQD 0%)	1	HQ coring; soft coring from 6.5 to 8 ft; hard from 8 to 9 ft	6
2.7	8.0		LIMESTONE: olive brown, medium soft, oolitic, granular, fractured.				8
1.7	9.0		Grades to medium hard.				10
			Grades to tan gray, medium soft, with shell hash.			1.7	50/1"
				45 (RQD 16%)	2	SPT HQ coring; cavities are probably filled with fine sediment	10
							12
-3.3	14.0		Grades to dark brown, fossiliferous, vuggy, fractured, voids filled with silty sediments, shell hash grades out.			-4.3	14
(continued)							

Sheet 2 of
3 Sheets

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.7		HOLE NO.: CP05-EAA-RES-A-1		Sheet 2 of 3 Sheets		
Project: EAA Reservoir A-1				Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'	
-4.3	15.0					-4.3		
-5.3	16.0		Grades tan, oolitic.	80 (RQD 25%)	3	HQ coring	16	
-7.3	18.0						-7.3	18
-9.3	20.0						Caloosahatchee Formation or Pinecrest Sand of Tamiami Formation	20
-11.3	22.0		SAND: gray, fine grained, uniform, trace shell fragments	20 (RQD 0%)	4	HQ coring; retrieved sand from the core barrel	22	
-13.3	24.0						24	
-14.3	26.0						LIMESTONE: as from 18.0 to 22.0	26
-16.8	27.5		SAND: gray, medium dense, uniform, fine grained, subangular, interbedded with thin layers of tan sandy and soft limestone.			SPT	28	
-18.3	30.0						30	
	32.0						Grades loose with subangular quartz at 34 ft.	32

ENG FORM 1835 PREVIOUS EDITIONS ARE OBSOLETE

PROJECT EAA Reservoir A-1

(continued)

HOLE NUMBER CP05-EAA-RES-A-1

July 2014

Hole No. CP05-EAARS-CB-0400

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.7		Sheet 3 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-22.7	33.4					-22.7	
						-23.3	
							4
					3	SPT	4
-24.8	35.5						3
			End of Boring at 35.5'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0401

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N779797.4, E757729 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0401				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/18/2005 8/18/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 10.7 (ft)			
9. Depth of hole: 10 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
10.7	0.0		1 foot of Sand				0
9.7	1.0		4 feet of Peat, black, organic				2
5.7	5.0		No recovery			5.7	4
3.7	7.0		LIMESTONE: grey, hard, fine grained, quite porous	10 (RQD 0%)	1	HQ coring; hard coring from 7 to 8.5 ft	6
2.2	8.5		No recovery				8
0.7	10.0		End of Boring at 10'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	10
							12
							14

Hole No. CP05-EAARS-CB-0402

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N750727.4, E791134.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0402				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/24/2005 8/24/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 10.8 (ft)			
9. Depth of hole: 15 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: B. Levesque			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
10.8	0.0						
			GRAVEL: brown, fine to coarse graded, subangular, little fine to coarse sand, subrounded to subangular, little silt		1	10.8 SPT	16
9.3	1.5					9.3	13
			PEAT: black, organic, fibrous, soft, moist, trace fine to medium calcitic sand, subrounded		2	SPT	23
7.8	3.0					7.8	4
			GRAVEL: brown to white, coarse graded, shelly, subangular to angular, little fine to medium sand, subangular to subrounded, trace silt		3	SPT	2
5.5	5.3					6.3	11
						5.5	12
			LIMESTONE: grey to white tan, fine to coarse grained, fossiliferous, whackstone, hard, non porous to slightly porous, thinly bedded	44 (RQD 32%)	4	SPT	5
			LIMESTONE: cemented sands, fine to coarse grained, weak, fibrous, friable				50/4"
0.8	10.0		LIMESTONE: tan to white, fine to medium grained, moderately hard, strong, slightly vuggy, slightly porous		1	HQ coring; top of rock at 5.3 ft	
			Very little recovery, believed to be very weak limestone and/or cemented sands and gravel	10 (RQD 0%)	2	HQ coring	
			No recovery				
-4.2	15.0						

(continued)

Hole No. CP05-EAARS-CB-0402

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.8		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-4.2	15.0					-4.2	
			End of Boring at 15'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	16 18 20 22 24 26 28 30 32

Hole No. CP05-EAARS-CB-0403

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N761498.5, E760588.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0403				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/9/2005 9/9/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 11.1 (ft)			
9. Depth of hole: 11.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
11.1	0.0		FILL: Not sampled.				0
7.1	4.0		PEAT: Not sampled.				2
6.1	5.0					6.1	4
1.1	10.0		LIMESTONE (Caprock): tan to light brown, crystalline, fractured, vuggy. Grades medium soft, sandy, granular. Grades medium hard.	55 (RQD 25%)	1	HQ coring; coring became softer at 8.5 ft	6
-0.4	11.5		Gravelly SAND: gray, dense, well graded, subangular, calcereous, with oolitic shell hash.		1	SPT	10
			End of Boring at 11.5'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	14

Hole No. CP05-EAARS-CB-0404

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N776147.9, E757911 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0404				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/16/2005 8/16/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 9.2 (ft)			
9. Depth of hole: 11.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
9.2	0.0		Peat: black, organic				0
7.7	1.5		LIMESTONE: pale white, hard, fine grained, quite porous, shells in sample	42 (RQD 28%)	1	HQ coring	2
2.7	6.5		Two pieces of limestone recovered, same as above	6 (RQD 0%)	2	HQ coring	8
-2.3	11.5		No recovery				10
			End of Boring at 11.5'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	14

Hole No. CP05-EAARS-CB-0405

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N774996.3, E773717.1 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0405				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 10.6 (ft)			
9. Depth of hole: 35 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
10.6	0.0		ROADFILL: Not sampled.				0
8.6	2.0		PEAT: Not sampled.				2
6.6	4.0		LIMESTONE (Caprock): tan gray, crystalline, dense, soft areas filled with gray silty clay, granular, fossiliferous, heavily fractured.	45 (RQD 13%)	1	HQ coring; soft coring at 8 ft	4
2.6	8.0						6
1.6	9.0		LIMESTONE: brown, medium hard, granular, fossiliferous, vuggy, fractured.				8
-1.4	12.0		Grades tan, hard, dense, crystalline and fractured at 11.0.	34 (RQD 9%)	2	HQ coring; soft coring at 12 ft	10
			Sandy SILT: light gray, firm, calcereous, well graded, some shell fragments and calcereous oolitic gravel.				12
							14
							9
							4
(continued)							

[illegible]

Sheet 3 of
3 Sheets

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 10.6		Hole No.: CP05-EAA-RS-CB-0405		Sheet 3 of 3 Sheets	
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-22.8	33.4					-22.8	
-24.4	35.0						
			End of Boring at 35'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0406

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N778276.9, E765846.2 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0406				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Ralph Smith				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/18/2005 8/19/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 9 (ft)			
9. Depth of hole: 35 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: A.M. Noronha			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
9.0	0.0		Road fill material. Not sampled.			9.0	0
6.5	2.5		LIMESTONE: greenish grey, moderately hard to hard, fine to medium grained, porous, shelly	46 (RQD 30%)	1	HQ coring; hard coring from 2.5 to 5 ft; recovered 1 piece each of 0.6 ft, 0.35 ft and 0.55 ft	2
			LIMESTONE: pale white, hard, fine grained, quite porous	52 (RQD 35%)	2	HQ coring; very hard coring from 5 to 10 ft; recovered 1 piece each of 0.8 ft, 0.5 ft and 0.45 ft; caprock - 7.5 ft thick	6
-1.0	10.0		SAND: light grey, very loose, fine to medium grained, angular calcitic sand, wet, few small chips of limestone recovered		1	SPT	10
			SAND: light grey, very dense, fine to coarse grained, poorly graded, subangular calcitic sand, wet, quite silty		2	SPT; around 8" of hard layer	14
(continued)							

Hole No. CP05-EAARS-CB-0406

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 9		Sheet 2 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-6.0	15.0					-6.0	
							16
							18
-9.5	18.5		Gravelly SAND: light grey, very dense, moderately graded, fine to coarse grained, subangular, wet		3	SPT; spoon bouncing	50/4"
							20
							22
-14.5	23.5		SAND: light brown, very dense, moderately graded, fine to coarse grained, subangular, wet		4	SPT; SM; silty sand with gravel; Moisture=26%; shells present	28
			As above, but greenish grey color rounded quartz sand				27
							24
						Caloosahatchee Formation or Pinecrest Sand of Tamiami Formation	26
							28
			Same as above - greenish grey		5	SPT	41
							18
							50/2"
							30
							32
(continued)							

Hole No. CP05-EAARS-CB-0406

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 9		Sheet 3 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-24.4	33.4					-24.4	
						-24.5	27
			SAND: greenish grey, medium dense, moderately graded, fine to coarse grained, subangular calcitic sand, rounded quartz, wet		6	SPT; SP-SM; poorly graded sand with silt and gravel;	8
-26.0	35.0					Moisture=26%; Hard drilling from 30 to 32.5 ft	9
			End of Boring at 35'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	


Hole No. CP05-EAARS-CB-0407

DRILLING LOG		Division:		Installation:		Sheet 1 of 3 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N756369.5, E786640.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0407				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 8/29/2005 8/29/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 13.1 (ft)			
9. Depth of hole: 38.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: N. Holst			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
13.1	0.0		Drilled through road fill and peat without sampling				0
7.6	5.5		LIMESTONE: tan to light brown and light grey, thinly bedded, fossiliferous, fine to coarse grained, hard, strong and vuggy to soft, weak and porous	50 (RQD 18%)	1	HQ coring; soft drilling from 8 to 9.4 ft; no good core for testing	2
			Soft drilling 8.0 ft to 9.4 ft. No good core for testing.				4
							6
							8
							10
1.1	12.0		Intermittent hard drilling to 16 ft			Intermittent hard drilling from 10.5 to 16 ft	12
			Not Sampled				14
(continued)							

Hole No. CP05-EAARS-CB-0407

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 13.1		Sheet 2 of 3 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-1.9	15.0					-1.9	
-2.9	16.0					-2.9	
			Easy drilling down to 28.5 ft where we started coring. Then intermittent hard coring to 31.0 ft. Then mostly hard coring from 31.0 ft to 33.0 ft			Easy drilling from 16 to 28.5 ft; Not sampled	16 18 20 22 24 26 28
-15.4	28.5					-15.4	
			LIMESTONE: as above but very little is fine grained, hard and strong. Most recovery is moderately hard and moderately strong, porous.	28 (RQD 14%)	2	HQ coring; intermittent hard coring to 31 ft; mostly hard coring from 31 to 33 ft; sample for testing 32.3 to 33 ft	30 32

(continued)

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 13.1		Hole No. CP05-EAARS-CB-0407		Sheet 3 of 3 Sheets	
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
-20.3	33.4					-20.3	
-20.4	33.5		LIMESTONE: In last run (33.5 ft to 38.5 ft), all recovery is porous, moderately hard and moderately strong	74 (RQD 48%)	3	-20.4	
						HQ coring; soft coring from 33 to 36 ft; then fairly hard from 36 to 38 ft; samples for testing: 35.2 to 35.7 ft, 35.7 to 37.2 ft and 38 to 38.5 ft	34
						Repeated problem with circulating water lines and the core barrel plugging up with sand caused the borehole to take a long time	36
-25.4	38.5						38
			End of Boring at 38.5'				
						NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D. x 2" O.D.)	40
							42
							44
							46
							48
							50

Hole No. CP05-EAARS-CB-0408

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N753566.5, E758489.8 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0408				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 22 (ft)			
9. Depth of hole: 16 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
22.0	0.0		Levee road material Crushed rock / sand with some peat		1	22.0 SPT	30 26 12
20.0	2.0		Dark grey to grey sand with rock fragments		2	20.0 SPT	12 12 9
18.0	4.0		Broken rock and peat and some fine sand		3	18.0 SPT	6 40 50/2"
			Same as above		4	16.0 SPT	4 6 10
			Crushed limestone and sand; light grey		5	14.0 SPT	8 9 13
			same as above		6	12.0 SPT	15 15 15
			Rock		7	10.0 SPT	10 20 50/0"
			Rock with large rock fragments		8	8.0 SPT	49 50/2"
(continued)							

Sheet 2 of
2 Sheets

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 22		HOLE NO. CP05-EAARS-CB-0408		Sheet 2 of 2 Sheets	
Project: EAA Reservoir A-1				Installation			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
7.0	15.0					7.0	
6.0	16.0						
			End of Boring at 16'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0409

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N757151, E758420.7 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0409				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 21.8 (ft)			
9. Depth of hole: 16 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
21.8	0.0						
			Top of west side levee road. Building material; broken rock and sand			21.8	22
				1	SPT	29	
					19.8	27	
			Crushed rock and shell with some peat			13	
				2	SPT	21	
					17.8	15	
			Crushed rock with shell fragments; sand and drilling mud			7	
				3	SPT	9	
					15.8	15	
			Finer crushed rocks; sand; silt with some dark peat and light brown			13	
				4	SPT	18	
					13.8	22	
			Light grey with large rock fragments and sand			35	
				5	SPT	15	
				11.8	29		
		Small rock fragments and peat mix with dark grey			7		
			6	SPT	9		
				9.8	10		
		Grey rock fragments; sand			6		
			7	SPT	5		
					5		
7.8	14.0		Peat with sand; small rock fragments			7.8	3
					8	SPT; caprock	3

(continued)

Hole No. CP05-EAARS-CB-0409

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 21.8		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
6.8	15.0					6.8	
							4
5.8	16.0					encountered at 15.3 ft	
			End of Boring at 16'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0410

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N760726.5, E758352.9 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0410				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/12/2005 9/12/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 22.3 (ft)			
9. Depth of hole: 16 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
22.3	0.0		Levee road; rock; shell; sand; silt; dark grey		1	22.3 SPT	19
			same as above		2	20.3 SPT	15
					3	18.8 SPT	27
16.3	6.0		Crushed cemented sand; shells; grey light brown		4	16.3 SPT	17
			Crushed shell with sands; light grey		5	14.3 SPT	15
			Crushed shell with sand; silt; grey		6	12.3 SPT	23
					7	10.3 SPT	8
					8	8.3 SPT	8
					8	7.3 SPT	20

Hole No. CP05-EAARS-CB-0410

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 22.3		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
7.3	15.0					7.3	
							50/3"
6.3	16.0					Caprock at 15.3'	
			End of Boring at 16'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0411

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N749946.9, E762685.4 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0411				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 18.4 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
18.4	0.0		Top of south levee road; large broken rock			18.4	26
					1	SPT	23
							21
			Grey rock fragments; sand			16.4	22
					2	SPT	17
							28
			Light grey rock fragments with shell fragments; sand; some silt			14.4	29
					3	SPT	17
							50
			same as above; with large rock fragments			12.4	16
					4	SPT	14
							15
			same as above			10.4	18
					5	SPT	50/6"
			Dark grey rock fragments with sand; silt; peat			8.4	2
			Caprock at 10.5 ft;		6	SPT	50/1"
			Soil at 12 ft.			6.9	
6.4	12.0						50/0"
			End of Boring at 12'		7	SPT	
						NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D.)	

(continued)

Hole No. CP05-EAARS-CB-0411

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 18.4		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
3.4	15.0					3.4	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0412

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N749972.9, E766641.9 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55			
4. Hole No: CP05-EAARS-CB-0412				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/14/2005 9/14/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 18.1 (ft)			
9. Depth of hole: 12 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: P. Petrey			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
18.1	0.0		Levee road; building material Grey fine sand with rock fragments		1	18.1 SPT	22 18 11
			Grey fine sand with rock fragments		2	16.1 SPT	15 10 7
			Rock fragments; sand; peat		3	14.1 SPT	9 5 12
12.1	6.0		Grey-tan fine sand with small rock fragments		4	12.1 SPT	20 23 30
10.1	8.0		Tan/ brown/ grey rock fragments with fine sand		5	10.1 SPT	12 28 31
8.1	10.0		Peat		6	8.1 SPT; caprock encountered at 12 ft	12 10 6
6.1	12.0		End of Boring at 12'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D.)	
(continued)							

Hole No. CP05-EAARS-CB-0412

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 18.1		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
3.1	15.0					3.1	
						x 2" O.D.)	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0413

DRILLING LOG		Division:	Installation:	Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1			10. Size and type of bit: 3" bit, Rotary Method		
2. Location: N749995, E770595.3 - NAD 1983			11. Datum for Elevation Shown: NAVD 1988		
3. Drilling Agency: Nodarse & Associates, Inc.			12. Manufacturer's Designation for Drill: CME-55		
4. Hole No: CP05-EAARS-CB-0413			13. Total Number of Overburden Samples Taken: N/A		
5. Name of Driller: Robert DeAngelis			14. Total Number of Core Boxes: 1		
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined			15. Elevation Ground Water: Not measured		
7. Thickness of Burden: N/A			16. Date Hole Started Completed 9/14/2005 9/14/2005		
8. Thickness of cap rock: N/A			17. Elevation Top of Hole: 18.6 (ft)		
9. Depth of hole: 12 ft			18. Total Core Recovery for hole: N/A		
			19. Inspector: P. Petrey		

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'	
18.6	0.0		Grey fine sand; limestone fragments; silt		1	18.6 SPT	40 49 49	0
			Same as above		2	16.6 SPT	9 6 4	2
			Light grey; tan limestone fragments; sand; silt		3	14.6 SPT	10 13 16	4
12.6	6.0		same as above; with larger rock fragments		4	12.6 SPT	13 18 14	6
			Crushed limestone; sand; peat		5	10.6 SPT	13 12 8	8
8.6	10.0		Peat		6	8.6 SPT; caprock at 11'10"	3 4 3	10
6.6	12.0		End of Boring at 12'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0" splitspoon (1 3/8" I.D.)		12
(continued)								

Hole No. CP05-EAARS-CB-0413

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 18.6		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
3.6	15.0					3.6	
						x 2" O.D.)	
							16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0414

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N750031.1, E774559.1 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0414				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/14/2005 9/14/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 18.3 (ft)			
9. Depth of hole: 13 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
18.3	0.0		Limerock road base			18.3	50/2"
					1	SPT; road base	
16.3	2.0		Sandy gravel: grey-tan; as above; some dark grey silty clay		2	SPT; road base	23
							38
							14
			As above; mottled		3	SPT; road base	25
							28
							12
			Gravelly sand: grey-tan; mottled; trace of dark grey silty clay		4	SPT; road base	26
							12
							13
			Sandy gravel: tan-brown; hard; boulder		5	SPT; boulder at 8.5 ft	34
							50/3"
							8.3
7.8	10.5		Peat; dark brown-black		6	SPT	8
							4
							12
6.3	12.0		Clay; grey; silty; sandy; stiff; calcareous			6.3	
5.8	12.5						10
5.3	13.0				7	SPT; hit caprock at 12.5 ft	50/3"
			End of Boring at 13'				
NOTES: 1. Soils are field visually classified (continued)							
PROJECT EAA Reservoir A-1				HOLE NUMBER CP05-EAARS-CB-0414			

Hole No. CP05-EAARS-CB-0414

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 18.3		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
3.3	15.0					3.3	
						<p>in accordance with the ASTM Designation: D 2488-93.</p> <p>2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)</p>	16
							18
							20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0415

DRILLING LOG		Division:		Installation:		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N750058.6, E778518.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0415				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/14/2005 9/14/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 18.3 (ft)			
9. Depth of hole: 14 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
18.3	0.0		Sandy Gravel; grey to tan; mottled; limerock (road base)		1	18.3 SPT; road base	50/3"
			Same as above		2	16.3 SPT; road base	30 30 18
14.3	4.0		Dark grey peat		3	14.3 SPT; road base	20 28 14
13.3	5.0		Limerock road base with a trace of dark grey peat		4	12.3 SPT	37 13 50/5"
10.3	8.0		same as above Hit a boulder at 7.5'		5	10.3 SPT; road base without peat	28 50/0"
8.3	10.0		Peat; dark grey to black		6	8.3 SPT; 3 ft of peat	4 20 13
6.3	12.0		Same as above Mixture of peat and sandy gravel		7	6.3 SPT; caprock at 13.5 ft	7 16 50/2"
4.8	13.5		Limestone: dark brown; hard; dense; fractured				
4.3	14.0						

App A Annex G-1-810

Sheet 1 of
2 Sheets

DRILLING LOG		Division:		Installation:		Hole No.: CP05-EAARS-CB-0416		Sheet 1 of 2 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method					
2. Location: N750086.6, E782465.6 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988					
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: CME-55					
4. Hole No: CP05-EAARS-CB-0416				13. Total Number of Overburden Samples Taken: N/A					
5. Name of Driller: Robert DeAngelis				14. Total Number of Core Boxes: 1					
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured					
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/14/2005 9/14/2005					
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 18.5 (ft)					
9. Depth of hole: 17 ft				18. Total Core Recovery for hole: N/A					
				19. Inspector: P. Petrey					
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'		
18.5	0.0		Fine grey rock fragments; sand; silt		1	18.5 SPT	33	0	
			same as above; a little lighter grey		2	16.5 SPT	43	2	
			Rock fragments and peat		3	14.5 SPT	41	4	
			Light grey crushed limestone; sand; silt		4	12.5 SPT	17	6	
			Crushed limestone; peat with fine sand		5	10.5 SPT	12	8	
8.5	10.0		Grey fine sand with rock fragments		6	8.5 SPT	13	10	
6.5	12.0		Core run	62 (RQD 49%)	1	6.5 HQ coring; coring caprock	8	12	
(continued)									

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE

PROJECT
EAA Reservoir A-1

HOLE NUMBER
CP05-EAARS-CB-0416

July 2014

Hole No. CP05-EAARS-CB-0416

DRILLING LOG (Cont. Sheet)		Elevation Top of Hole: 18.5		Sheet 2 of 2 Sheets			
Project: EAA Reservoir A-1			Installation				
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
3.5	15.0					3.5	
							16
1.5	17.0						18
			End of Boring at 17'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' splitspoon (1 3/8" I.D. x 2" O.D.)	20
							22
							24
							26
							28
							30
							32

Hole No. CP05-EAARS-CB-0417

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit: 3" bit, Rotary Method			
2. Location: N750127.7, E786154.4 - NAD 1983				11. Datum for Elevation Shown: NAVD 1988			
3. Drilling Agency: Nodarse & Associates, Inc.				12. Manufacturer's Designation for Drill: Diedrich D-50			
4. Hole No: CP05-EAARS-CB-0417				13. Total Number of Overburden Samples Taken: N/A			
5. Name of Driller: Erik Bluemke				14. Total Number of Core Boxes: 1			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water: Not measured			
7. Thickness of Burden: N/A				16. Date Hole Started Completed 9/13/2005 9/13/2005			
8. Thickness of cap rock: N/A				17. Elevation Top of Hole: 16.9 (ft)			
9. Depth of hole: 11.5 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector: K. Jones			


ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
16.9	0.0						
16.4	0.5		Limerock base		1	SPT; road base	50/2"
			Sandy gravel: lime rock base; grey to tan mottled		2	SPT; road base	19 50/2"
			Sandy gravel: lime rock base; grey to tan mottled; dense; fill		3	SPT; road base	26 21 18
			Same as above		4	SPT; road base	20 43 28
8.9	8.0		Limerock; boulder; brown; hard		5	SPT; road base; Probably a Limestone boulder	50/2"
6.9	10.0		Peat; dark brown; silty; clayey		6	SPT; 1 ft of peat; Hit caprock at 11.5'	9 10 50/0"
5.4	11.5		End of Boring at 11.5'			NOTES: 1. Soils are field visually classified in accordance with the ASTM Designation: D 2488-93. 2. 140# hammer with 30" drop used on 2.0' split spoon (1 3/8" I.D. x 2" O.D.)	

Hole No. CP05-EAARS-CB-0418

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit:			
2. Location: N, E -				11. Datum for Elevation Shown:			
3. Drilling Agency:				12. Manufacturer's Designation for Drill:			
4. Hole No: CP05-EAARS-CB-0418				13. Total Number of Overburden Samples Taken:			
5. Name of Driller:				14. Total Number of Core Boxes:			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water:			
7. Thickness of Burden:				16. Date Hole Started Completed			
8. Thickness of cap rock:				17. Elevation Top of Hole: (ft)			
9. Depth of hole: 0 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector:			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
	0.0					Boring not drilled because it was inaccessible.	0
							2
							4
							6
							8
							10
							12
							14

Hole No. CP05-EAARS-CB-0419

DRILLING LOG		Division:		Installation:		Sheet 1 of 1 Sheets	
1. Project: EAA Reservoir A-1				10. Size and type of bit:			
2. Location: N, E -				11. Datum for Elevation Shown:			
3. Drilling Agency:				12. Manufacturer's Designation for Drill:			
4. Hole No: CP05-EAARS-CB-0419				13. Total Number of Overburden Samples Taken:			
5. Name of Driller:				14. Total Number of Core Boxes:			
6. Direction of Hole <input checked="" type="checkbox"/> Vertical <input type="checkbox"/> Inclined				15. Elevation Ground Water:			
7. Thickness of Burden:				16. Date Hole Started Completed			
8. Thickness of cap rock:				17. Elevation Top of Hole: (ft)			
9. Depth of hole: 0 ft				18. Total Core Recovery for hole: N/A			
				19. Inspector:			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS	CORE REC %	SAMPLE NUMBER	REMARKS	BLOWS/ 0.5'
	0.0					Boring not drilled because it was inaccessible.	0
							2
							4
							6
							8
							10
							12
							14




Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0168	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	50.00	22.00
23.50 to 28.50	27.00	15.00

APPENDIX 3

APPENDIX 3

ROCK CORES AND OTHER PHOTOGRAPHS: 168-187



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0168	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	50.00	22.00
23.50 to 28.50	27.00	15.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0169	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	48.00	42.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0170	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	50.00	28.00
25.00 to 29.00	78.00	46.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0171	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	53.00	31.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0172	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	56.00	42.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0173	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	35.00	22.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0174	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	32.00	7.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0175	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	67.00	52.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0176	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	70.00	52.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0177	
Location	North West of Test Cells	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	48.00	30.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0178	
Location	North West Corner of Test Cell-1	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	56.00	48.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0179	
Location	North East Corner of Test Cell-1	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	42.00	21.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0180	
Location	South West Corner of Test Cell-1	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	34.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0181	
Location	South East Corner of Test Cell-1	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	48.00	28.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0182	
Location	Center of Test Cell-1	
Depth (feet)	Percentage Recovery	RQD
0.50 to 4.00	72.00	40.00
4.00 to 7.00	33.00	28.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006




Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0183	
Location	North West Corner of Test Cell-2	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	18.00	10.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0185	
Location	South West Corner of Test Cell-2	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	43.00	27.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0186	
Location	South East Corner of Test Cell-2	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	56.00	50.00




Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0187	
Location	Center of Test Cell-2	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	16.00	14.00

APPENDIX 3

ROCK CORES AND OTHER PHOTOGRAPHS: 255-300



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0255	
Location	North Edge	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	22.00	16.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0256	
Location	North Edge	
Depth (feet)	Percentage Recovery	RQD
1.00 to 5.50	61.11	35.11

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0257	
Location	North East Corner	
Depth (feet)	Percentage Recovery	RQD
4.75 to 9.75	76.00	48.00
9.75 to 11.75	100.00	92.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0258	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	54.00	22.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0259	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
3.00 to 8.00	56.00	24.00
8.00 to 10.00	55.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0260	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
7.00 to 12.00	48.00	22.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0261	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
5.50 to 10.50	32.00	14.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0262	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
6.50 to 11.50	48.00	30.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0264	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
6.50 to 11.50	67.00	40.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0265	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	44.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0266	
Location	South East Corner	
Depth (feet)	Percentage Recovery	RQD
1.00 to 4.00	16.70	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0267	
Location	South East Section	
Depth (feet)	Percentage Recovery	RQD
6.00 to 9.50	54.29	28.57

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0268	
Location	South East Section	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	50.00	12.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0269	
Location	South East Section	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	28.00	10.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0270	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
3.50 to 8.50	26.00	22.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0271	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
3.50 to 6.50	48.00	45.00
6.50 to 10.50	25.00	9.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0272	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
0.00 to 5.00	46.00	14.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0273	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	54.00	30.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0274	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
9.25 to 12.00	32.73	14.55
18.00 to 22.00	62.50	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0276	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
1.00 to 4.50	21.43	13.10

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0277	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	13.33	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0278	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
3.50 to 8.50	40.83	7.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0287	
Location	North Side	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	36.00	18.00
25.00 to 30.00	62.00	52.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0288	
Location	North Side	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	52.00	38.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0289	
Location	North Side	
Depth (feet)	Percentage Recovery	RQD
0.50 to 5.50	42.00	6.00
5.50 to 10.50	38.00	26.00
15.00 to 20.00	0	0
20.50 to 25.50	14.00	8.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0290 (Box 1 of 2)	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	60.00	24.00
9.00 to 14.00	54.00	24.00
23.50 to 28.50	0	0
34.00 to 39.00	28.00	14.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006




Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0290 (Box 2 of 2)	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	60.00	24.00
9.00 to 14.00	54.00	24.00
23.50 to 28.50	0	0
34.00 to 39.00	28.00	14.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0292	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
7.00 to 12.00	56.00	19.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0294	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
6.00 to 11.00	54.00	8.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0296	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
7.00 to 12.00	42.00	8.00



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0300	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
6.00 to 11.00	62.00	24.00

APPENDIX 3

ROCK CORES AND OTHER PHOTOGRAPHS: 301-340

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0305	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
0.00 to 5.00	22.00	0
5.00 to 10.00	8.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0307	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
5.50 to 10.50	90.00	68.00
10.50 to 15.50	78.00	42.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0308	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
6.00 to 10.00	45.00	30.00
10.75 to 15.00	46.00	8.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0309	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
5.00 to 10.00	58.00	32.00
11.00 to 16.00	22.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0310	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 8.50	50.00	0
8.50 to 10.00	100.00	0
10.00 to 15.00	20.00	14.00
30.00 to 35.00	56.00	24.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0312 (Box 1 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 8.50	98.00	0
8.50 to 13.50	8.0	0
23.5 to 28.5	40.00	0
30.00 to 33.50	66.00	14.00
33.50 to 38.50	33.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0312 (Box 2 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.50 to 8.50	98.00	0
8.50 to 13.50	8.0	0
23.5 to 28.5	40.00	0
30.00 to 33.50	66.00	14.00
33.50 to 38.50	33.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0313	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	26.00	0
6.00 to 11.00	24.00	0
25.00 to 30.00	68.00	52.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0314 (Box 1 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 8.50	22.00	0
8.50 to 13.50	12.00	0
25.00 to 30.00	60.00	48.00
30.00 to 35.00	96.00	64.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0314 (Box 2 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 8.50	22.00	0
8.50 to 13.50	12.00	0
25.00 to 30.00	60.00	48.00
30.00 to 35.00	96.00	64.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0315	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
5.00 to 10.00	Not recorded	Not recorded

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0316	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
5.00 to 10.00	38.00	30.00
20.50 to 25.50	56.00	27.50
25.50 to 30.50	76.00	49.00
30.50 to 35.50	65.00	45.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0317	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
5.50 to 7.00	70.00	8.30
7.00 to 12.00	60.00	50.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0323 (Box 1 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	60.00	38.00
9.00 to 14.00	28.00	20.00
16.00 to 21.00	74.00	40.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0323 (Box 2 of 2)	
Location	South Side	
Depth (feet)	Percentage Recovery	RQD
21.00 to 23.75	40.00	0
23.75 to 28.5	8.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0324 (Box 1 of 2)	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
4.75 to 9.75	70.00	44.00
9.75 to 14.75	10.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0324 (Box 2 of 2)	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
16.00 to 21.00	82.00	56.00
21.00 to 26.00	32.00	8.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0325	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
5.75 to 10.75	96.00	36.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0326	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
6.50 to 11.50	48.00	34.00
11.50 to 14.00	36.00	0
17.50 to 22.50	80.00	52.00
22.50 to 27.50	36.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0327 (Box 1 of 2)	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	78.00	56.00
9.00 to 12.00	26.00	0
18.00 to 23.00	78.00	28.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0327 (Box 2 of 2)	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
23.00 to 28.00	44.00	16.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0329	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	46.00	12.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0330	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	54.00	7.00
10.00 to 15.00	12.00	0
19.00 to 24.00	34.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0331	
Location	West Side	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	70.00	15.00
8.00 to 13.00	6.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0332	
Location	North West Section	
Depth (feet)	Percentage Recovery	RQD
3.00 to 8.00	36.00	0
15.00 to 20.00	24.00	0
23.50 to 28.50	48.00	12.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0333	
Location	North West Section	
Depth (feet)	Percentage Recovery	RQD
3.50 to 8.50	20.00	0
22.00 to 27.00	10.00	6.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0334	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
2.25 to 7.25	20.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0336	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	30.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0337	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	52.00	0
6.50 to 11.50	26.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0338	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	46.00	8.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0339	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
1.30 to 6.30	18.00	7.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006




Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0340	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	24.00	0

APPENDIX 3

ROCK CORES AND OTHER PHOTOGRAPHS: 341-380

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0341 (Box 1 of 2)	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	46.00	14.00
6.50 to 11.50	24.00	18.00
11.50 to 16.50	6.00	0
16.50 to 21.50	0	0
21.50 to 26.50	26.00	0
26.50 to 31.50	42.00	8.00
31.50 to 36.50	40.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0341 (Box 2 of 2)	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	46.00	14.00
6.50 to 11.50	24.00	18.00
11.50 to 16.50	6.00	0
16.50 to 21.50	0	0
21.50 to 26.50	26.00	0
26.50 to 31.50	42.00	8.00
31.50 to 36.50	40.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0342	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	46.00	22.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0343	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	32.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0344	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
0.80 to 5.80	34.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0345	
Location	Central Farm Road	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	70.00	20.00
9.00 to 14.00	10.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0347	
Location	East Section Interior	
Depth (feet)	Percentage Recovery	RQD
2.00 to 6.00	87.50	42.50
6.00 to 11.00	42.00	10.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0348	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	40.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0349	
Location	Central Farm Road	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	40.00	22.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0350	
Location	Central Area	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	34.00	12.00
7.50 to 12.50	8.00	8.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0351	
Location	East-Central Area	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	20.00	0
7.00 to 12.00	22.00	8.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0352	
Location	North-East Interior	
Depth (feet)	Percentage Recovery	RQD
5.50 to 10.50	56.00	35.00


EAA Reservoir A-1 Geotechnical Data Report

March, 2006



EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0354	
Location	West-Central Area	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	30.00	10.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0355	
Location	Central Region	
Depth (feet)	Percentage Recovery	RQD
3.50 to 8.50	32.00	12.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0356	
Location	Central Region	
Depth (feet)	Percentage Recovery	RQD
1.00 to 6.00	94.00	42.00
7.00 to 12.00	30.00	15.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0357	
Location	East-Central Region	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	35.00	8.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0359	
Location	Central Region	
Depth (feet)	Percentage Recovery	RQD
3.50 to 8.50	36.00	10.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0361	
Location	North Interior	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	50.00	16.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0362	
Location	North Section	
Depth (feet)	Percentage Recovery	RQD
2.50 to 7.50	12.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0363	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
3.00 to 8.00	68.00	34.00
8.00 to 13.00	14.00	9.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0364	
Location	East Side	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	42.00	8.00
7.50 to 12.50	42.00	21.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0365	
Location	North-Interior	
Depth (feet)	Percentage Recovery	RQD
6.50 to 11.50	68.00	50.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0366	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	52.00	26.00
9.00 to 14.00	10.00	9.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0367	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	22.00	7.00
7.00 to 12.00	22.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0368	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
0.25 to 5.25	36.00	10.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0369	
Location	South-West Interior	
Depth (feet)	Percentage Recovery	RQD
2.00 to 7.00	28.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0370	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
0.90 to 5.50	7.00	0
5.50 to 10.50	24.00	10.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0371	
Location	South-East Interior	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	42.00	12.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0372	
Location	Interior	
Depth (feet)	Percentage Recovery	RQD
4.00 to 9.00	65.00	45.00
10.00 to 14.00	20.00	0

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0373	
Location	Interior	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	80.00	54.00
9.50 to 14.50	26.00	17.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0374	
Location	Interior	
Depth (feet)	Percentage Recovery	RQD
5.50 to 10.50	53.00	26.00
10.50 to 15.50	10.00	0

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0375	
Location	West Section Interior	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	58.00	28.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0376	
Location	West Section Interior	
Depth (feet)	Percentage Recovery	RQD
4.50 to 9.50	73.00	73.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0377	
Location	Interior	
Depth (feet)	Percentage Recovery	RQD
5.50 to 10.50	60.00	40.00
10.50 to 15.50	40.00	20.00

EAA Reservoir A-1 Geotechnical Data Report


March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0378	
Location	West Central Section	
Depth (feet)	Percentage Recovery	RQD
6.00 to 11.00	64.00	35.00

EAA Reservoir A-1 Geotechnical Data Report

March, 2006



Project	Everglades Agricultural Area	
Boring Number	CP05-EAARS-CB-0379	
Location	East Central Section	
Depth (feet)	Percentage Recovery	RQD
1.50 to 6.50	16.00	0
7.00 to 12.00	54.00	8.00