

December 2015

West Sacramento General Reevaluation Report



**US Army Corps
of Engineers®**
Sacramento District



**Draft Report
Documentation
Civil Design Appendix**



Cover Photo: Sacramento River, West Sacramento, and Yolo Bypass, March 2011

Photo courtesy of Chris Austin.

**WEST SACRAMENTO PROJECT, CALIFORNIA
GENERAL REEVALUATION REPORT**

Draft Report Documentation

Civil Design Appendix

**U.S. Army Corps of Engineers
Sacramento District**

December 2015

This page intentionally left blank.

**WEST SACRAMENTO PROJECT, CALIFORNIA
GENERAL REEVALUATION REPORT**

Civil Design Appendix

TABLE OF CONTENTS

1 - INTRODUCTION.....	1-3
1.1 PROJECT LOCATION AND BACKGROUND.....	1-3
1.2 COORDINATION	1-4
2 - GENERAL DESIGN CONSIDERATIONS	2-4
2.1 TOPOGRAPHIC DATA.....	2-4
2.2 DATUM.....	2-4
2.3 LEVEE GEOMETRY	2-4
2.4 ALIGNMENTS AND STATIONING	2-2
2.5 LEVEE HEIGHT	2-2
2.6 LEVEE DEFICIENCIES	2-2
2.7 RELOCATIONS AND UTILITIES	2-3
2.8 CONSTRUCTION ACCESS, HAUL ROUTES, AND STAGING AREAS	2-3
2.9 REAL ESTATE REQUIREMENTS	2-4
2.10 OPERATION AND MAINTENANCE	2-4
3 - PROJECT DESIGN FEATURES AND ALTERNATIVES.....	3-6
3.1 ALTERNATIVES	3-6
3.2 CONSTRUCTION DURATION.....	3-10
3.3 CIVIL ESTIMATES	3-14
3.4 RELOCATIONS.....	3-15
ACRONYM & ABBREVIATION	3-14
ATTACHMENT 1 - FIGURES	ATT1-1
ATTACHMENT 2 - PLATES	ATT2-1

LIST OF TABLES

TABLE 1: REACH DEFICIENCIES.....	1-3
TABLE 2: ALTERNATIVE 1 – PROPOSED FEATURES.....	3-7
TABLE 3: ALTERNATIVE 3 – PROPOSED FEATURES.....	3-9
TABLE 4: ALTERNATIVE 5 – PROPOSED FEATURES.....	3-10
TABLE 5: ALTERNATIVE 1 – MINIMUM YEARS TO CONSTRUCT	3-12
TABLE 6: ALTERNATIVE 3 – MINIMUM YEARS TO CONSTRUCT	3-13
TABLE 7: ALTERNATIVE 5 – MINIMUM YEARS TO CONSTRUCT	3-14

LIST OF FIGURES

FIGURE 1: PROJECT LOCATION.....	ATT1-2
FIGURE 2: TYPICAL FLOODWALL SECTION	ATT1-3
FIGURE 3: TYPICAL LEVEE SECTION.....	ATT1-3
FIGURE 4: LEVEE IMPROVEMENTS WITH SLURRY WALL	ATT1-4
FIGURE 5: SLURRY WALL AND LANDSIDE SLOPE IMPROVEMENT	ATT1-4
FIGURE 6: LEVEE LANDSIDE SLOPE IMPROVEMENT	ATT1-5
FIGURE 7: EMBANKMENT FILL AND STABILITY BERM.....	ATT1-5
FIGURE 8: EMBANKMENT FILL & RELIEF WELL	ATT1-6
FIGURE 9: EMBANKMENT FILL AND SHEET PILE WALL	ATT1-6
FIGURE 10: EROSION PROTECTION PLAN	ATT1-7
FIGURE 11: BANK EROSION PROTECTION.....	ATT1-7
FIGURE 12: DWSC CLOSURE STRUCTURE PLAN	ATT1-8
FIGURE 13: TYPICAL CROSS SECTION FIX-IN-PLACE	ATT1-8
FIGURE 14: TYPICAL CROSS SECTION STRENGTHEN IN-PLACE WITH CUTOFF WALL.....	ATT1-9
FIGURE 15: TYPICAL CROSS SECTION – ADJACENT LEVEE WITH CUTOFF WALL.....	ATT1-9
FIGURE 17: SETBACK LEVEE WITH SEEPAGE BERM.....	ATT1-10
FIGURE 18: SETBACK LEVEE WITH CUTOFF WALL.....	ATT1-11
FIGURE 19: SETBACK LEVEE WITH SEEPAGE BERM.....	ATT1-11
FIGURE 20: SETBACK LEVEE WITH SEEPAGE BERM.....	ATT1-12
FIGURE 21: ADJACENT LEVEE WITH CUTOFF WALL	ATT1-12

1 - INTRODUCTION

This appendix documents the civil design for the West Sacramento Project General Reevaluation Report (West Sacramento GRR). The purpose of the West Sacramento GRR is to evaluate the additional levee improvements and measures necessary to reduce flood risk to the City of West Sacramento. The study area includes the Sacramento River, Yolo Bypass, and Deep Water Ship Channel. This appendix will summarize the design and site considerations required for construction of project features, access roads, staging areas, real estate requirements, relocations and quantities developed for the alternatives analyzed for the West Sacramento GRR. Design consideration information includes floodwall and levee construction guidance, EM-1110-2-1913 Design and Construction of Levees, ER 1110-2-1150 Engineering and Design for Civil Works Projects.

1.1 PROJECT LOCATION AND BACKGROUND

The West Sacramento GRR project area includes approximately 50 miles of levee and approximately corresponds with the city limits for the City of West Sacramento. The project area is bound by the Yolo Bypass to the west, the Sacramento Bypass to the north, and the Sacramento River to the east. Additionally, the Deep Water Ship Channel (DWSC) divides the project area into the North and South Basin. The project area has been split into nine reaches for technical evaluation. A description of the levee reaches is below:

- **Sacramento River North Levee** extends for approximately 5.5 miles along the Sacramento River right bank levee from the Sacramento Bypass south to the confluence of the Barge Canal and the Sacramento River.
- **Sacramento Bypass Levee** extends for approximately 1.1 miles along the Sacramento Bypass left bank levee from the Sacramento Weir west to the Yolo Bypass Levee.
- **Yolo Bypass Levee** extends for approximately 3.7 miles along the Yolo Bypass levee left bank from the confluence of the Sacramento Bypass and the Yolo Bypass south to the Navigation Levee (DWSC West).
- **Port North** extends for approximately 4.9 miles along the DWSC right bank from the Barge Canal west to the bend in the Navigation Levee.
- **Port South Levee** extends for approximately 4 miles along the DWSC left bank levee from the Barge Canal west past the bend in the DWSC.
- **DWSC West** extends for approximately 21.4 miles along the DWSC right bank levee from the bend in the DWSC at the intersection of Port North Levee and Yolo Bypass Levee south to Miners Slough.
- **DWSC East** extends for approximately 2.8 miles along the DWSC left bank levee from the end of Port South Levee south to South Cross Levee.
- **Sacramento River South Levee** extends approximately 5.9 miles along the Sacramento River right bank levee from the confluence of the Barge Canal and the Sacramento River south to the South Cross Levee.

- **South Cross Levee** extends along the South Cross levee for approximately 1.2 miles from Jefferson Boulevard to the Sacramento River where it intersects the southern end of Sacramento River South Levee.

1.2 COORDINATION

The project development team consisted of USACE Sacramento District. Additionally, USACE New Orleans District provided design assistance to the Sacramento District. Non-USACE team members include the State of California, City of West Sacramento and West Sacramento Area Flood Control Agency (WSAFCA).

2 - GENERAL DESIGN CONSIDERATIONS

2.1 TOPOGRAPHIC DATA

The topographic data used for civil design alternative quantity estimates were based on Light Detection and Ranging (LiDAR) surveys conducted in 2007. The surveyed area consisted of a larger survey contract through the DWR in support of its Urban Levee Evaluation (ULE) geotechnical evaluations.

Bathymetry data along the Sacramento River was also used in conjunction with the LiDAR surveys for Sacramento River North and Stone Lock. Bathymetric data was collected using post processed kinematic GPS for vertical and horizontal positioning of soundings.

2.2 DATUM

All horizontal and vertical coordinates of position from survey are presented in Universal Transverse Mercator (UTM), measured in feet, using the North American Datum of 1983 (NAD83). Horizontal coordinates were converted to the California State Plane Zone II coordinate system by Corpscon. All GPS derived elevations are referenced to North American Vertical Datum of 1988 (NAVD88). All elevations provided herein are relative to the NAVD88 vertical datum and NAD83 horizontal datum.

2.3 LEVEE GEOMETRY

Acceptable levee geometry was established by the Sacramento District's Geotechnical Section and their Standards of Practice. Levee geometry associated with a Fix In-Place method consisted of:

- Levee Crown of 20 feet
- Waterside Slope of 3H:1V
- Landside Slope of 3H:1V

New levee construction would require flatter levee slopes of 3H:1V for increased levee safety and stability. Slope benching or notching into the existing bank details will be address in the preconstruction engineering and design phase (PED). For stability berm for the south cross levee, there will be a drainage layer between the berm and levee, see figure 7. A geotextile fabric may be placed between the free draining layer and the berm fill as to not impede the drainage characteristics and design intent of the drainage layer. A comprehensive evaluation of performance deficiencies, including cross section analysis, geology and geomorphology, foundation conditions, and geotechnical risk and uncertainty analyses are found in the Geotechnical Appendix.

2.4 ALIGNMENTS AND STATIONING

Levee stationing in feet was developed for each feature for design purposes and quantity take-offs for purposes of this report. Alignments for existing levee improvements were determined by the existing features such as existing levee crown, landside or waterside toe, etc.

The landside toe was determined using the LiDAR data and recent aerial photos and was visually located by USACE Sacramento District Civil Design. Most of the access-related improvements were developed using offsets of this approximation.

2.5 LEVEE HEIGHT

In order to meet the state criteria of a 200-year Annual Exceedance Probability (AEP) plus 3 feet, levee crown profile for alternative selection was chosen as the design profile for the GRR project. In areas where the existing ground was higher than the criteria, that segment of ground was used for the design profile. The water surface data came from the modeling efforts of the Sacramento District Hydraulics Section.

2.6 LEVEE DEFICIENCIES

Within the study area, the geotechnical deficiencies of the levees were identified and grouped in the following categories:

- Seepage – Through seepage and underseepage
- Stability – Oversteepened slopes, typically less than 2H:1V
- Height – Levee overtopping
- Erosion – Highly erodible soils, significant scour and velocity issues

Table 1 describes levee deficiencies for each reach.

Table 1: Reach Deficiencies

REACH	REACH LENGTH FEET	FEATURE LENGTH FEET	IMPROVEMENT
Sacramento Bypass	6,478	-	None
Yolo Bypass	19,749	3,860	Stability
		2,500	Seepage, Stability
		1,900	Seepage
DWSC West Levee	100,260	9,000	Seepage, Height
		7,000	Seepage, Height
		9,000	Seepage, Height
		75,260	Height
		99,010	Erosion
DWSC East Levee	17,171	1,500	Seepage
		7,055	Seepage
		5,945	Seepage
		2,671	Height
Port North	23,225	8,245	Height
		14,170	Height
Port South	16,262	15,560	Height
		1,000	Seepage
South Cross Levee	6,273	1,100	Stability, Height
		5,000	Seepage, Height
Sacramento River North Levee	30,700	15,200	Erosion
		11,080	Seepage
		1,470	Seepage
		500	Seepage
		5,530	Seepage
		4,600	Height
Sacramento River South Levee	33,100	33,100	Seepage, Erosion
Sacramento Bypass Training Dike	3,000	3,000	Erosion Protection

2.7 RELOCATIONS AND UTILITIES

Relocations were based upon the work previously done by HDR, the Sacramento District Levee Safety section periodic inspection reports, and existing levee logs maintained by the Department of Water Resources. Many of the items were available in GIS and for the pump stations and various power poles the locations were mapped. If the levee height was increased, we assumed that pumps and pipes would be replaced. In addition, the City of West Sacramento provided utility mapping that detailed the pipe sizes and locations for water, sewer and gas.

2.8 CONSTRUCTION ACCESS, HAUL ROUTES, AND STAGING AREAS

Permanent access along most of the project is currently available using existing levee access roads. For scour protection, sites along the Sacramento River are anticipated to be constructed using barges. Additional waterside access roads will be constructed for the bank protection sites for the Sacramento River levees.

For other site features, the permanent easements associated with this project are expected to be adequate for construction of the features. Further refinement of access requirements will be analyzed during the Preconstruction, Engineering and Design (PED) phase.

Haul routes will generally use existing public roadways that connect to the existing project. As borrow sources were not specifically identified, exact haul routes were not identified.

There are available sites such as farm land, parks, levee ramps, and vacant land available along the levees that may serve as staging areas. The exact need for staging areas and identification of areas will be completed during the PED phase.

2.9 REAL ESTATE REQUIREMENTS

Real estate requirements for the project area consisted of Permanent Flowage Easements (PFE), Flood Protection Levee Easements (FPLE), Bank Protection Easement (BPE), and vegetation free easements. These easements were needed to provide adequate construction room to build proposed flood mitigation features, secure lands needed for Operations and Maintenance (O&M), and acquire lands needed to comply with Corps vegetation policies. The easements are described in Sacramento District Standard Operating Procedures (SOP), and summarized below as they apply to the project.

- Bank Protection – Easement needed for construction and maintenance of erosion protection features. Included are the rights to trim and cut vegetation, shape and grade slope, and replace riprap. The easement includes all area required to construct and maintain erosion protection features that are outside of the FPLE.
- Waterside 15 ft – Easement needed for O&M from the waterside toe and to restrict woody vegetation growth per Engineering Technical Letter (ETL) 1110-2-571. This easement includes the entire area from the waterside toe to an offset line 15 feet towards the river.

The levees will have a permanent FPLE, which will provide space for the levee, landside seepage remediation, and a 20-foot operations and maintenance right-of-ways on the landside of the seepage remediation feature and waterside toe. Easements are necessary for maintenance, inspection, and flood fight access.

- Flood Protection Levee Easement – Needed for levee setback areas and in locations where the local maintaining agency does not have sufficient rights on the levee. These include the right to construct, maintain, repair, operate and patrol the flood protection features. This easement includes all area from landside toe to waterside toe of the existing and/or proposed levee. Refinement of these footprints will be provided in final design prior to levee construction.

More information on the types of easements, relocations, and estimates can be found in the Real Estate Appendix.

2.10 OPERATION AND MAINTENANCE

The Non-Federal Sponsor is responsible for project Operation, Maintenance Repair, Replacement and Rehabilitation (OMRR&R) for project features. The West Sacramento GRR adds features to the existing flood protection system. Generally, the local sponsor will have to increase mowing, rodent control, and encroachments removal for the proposed levee improvements. The required maintenance for the floodwalls includes caulking and graffiti removal. For the closure structure proposed on the Deep Water Ship Channel the OMRR&R will include operation of the gate, dive team inspections, and dewatering.

For the selected plan, the project features will be determined whether they add any additional O&M responsibility for the Non-Federal Sponsor. If there are increased OMRR&R efforts for the project features, an appropriate cost will be quantified to reflect the addition effort as part of the final report.

3 - PROJECT DESIGN FEATURES AND ALTERNATIVES

3.1 ALTERNATIVES

A wide range of features were evaluated to reduce flood risk in the project area. For the purposes of this study, the alternatives were developed by combining measures. Below is the preliminary array of alternatives that were considered:

- Alternative 1 – Improve levees
- Alternative 2 – Improve levees and Sacramento Bypass widening
- Alternative 3 – Improve levees and DWSC Closure Structure
- Alternative 4 – Improve levees, Sacramento Bypass widening and DWSC closure structure
- Alternative 5 – Improve levees and Sacramento River South Setback Levee

The project development team further refined the array of alternatives by screening out the Sacramento Bypass widening measure. The final array of alternatives only includes alternatives 1, 3 and 5. The civil design for the project only considers the final array of alternatives.

3.1.1 Alternative 1 – Improve Levees

Alternative 1 involves the construction of levee remediation measures to address deficiencies such as seepage, slope instability, height, and erosion along the Sacramento River, the Sacramento Bypass, Yolo Bypass and the Sacramento DWSC. This alternative combines construction of improvement measures while maintaining the present levee alignment in its existing location (fix in place). A summary of the proposed improvement by reach is in Table 2.

Table 2: Alternative 1 – Proposed Features

ALTERNATIVE 1 – IMPROVE LEVEES					
REACH	REACH LENGTH FEET	FEATURE LENGTH FEET	IMPROVEMENT	FIGURE NUMBER	FEATURES
Sacramento Bypass	6,478	-	None	-	None
Yolo Bypass	19,749	3,860	Landside Slope	6	Flatten Landside Slope
		2,500	Seepage, Stability	5	Flatten Landside Slope/ 40' Slurry wall
		1,900	Seepage	4	100' Slurry Wall
DWSC West Levee	100,260	9,000	Height/Seepage	4	85' Slurry Wall
		7,000	Height/Seepage	4	50' Slurry Wall
		9,000	Height/Seepage	4	75' Slurry Wall
		75,260	Height	3	Embankment Fill
		99,010	Erosion	-	Bank Protection (120'x3' depth)
DWSC East Levee	17,171	1,500	Seepage	4	120' Slurry Wall, DSM
		7,055	Seepage	4	130' Slurry Wall, DSM
		5,945	Seepage	4	50' Slurry Wall
		2,671	Height	3	Embankment Fill
Port North	23,225	8,245	Height	2	Floodwall, 4' to 10'
		14,170	Height	3	Embankment Fill
Port South	16,262	15,560	Height	3	Embankment Fill
		1,000	Seepage	4	70' Slurry Wall
South Cross Levee	6,273	1,100	Stability, Height	7	Stability Berm and Embankment Fill
		5,000	Seepage, Height	8	Relief Wells and Embankment Fill
Sacramento River North Levee	30,700	15,200	Erosion	11	Bank Protection
		11,080	Seepage	4	30' Slurry Wall
		1,470	Seepage	4	80' Slurry Wall
		500	Seepage	4	45' Slurry Wall
		5,530	Seepage	4	110' Slurry Wall
		4,600	Height	3	Embankment Fill
Sacramento River South Levee	33,100	33,100	Seepage, Height, Erosion	13	Slurry wall, 80' Berm, Bank protection
Stone Lock	570	540	Flow Direction	9	Embankment Fill, Sheet Pile Wall
Sacramento Bypass Training Dike	3,000	3,000	Erosion	10	Bank Protection

Note: Where "DSM" is not shown indicate that open trench construction method may be applied.

3.1.2 Alternative 3 – Improve Levees and DWSC Closure Structure

Alternative 3 applies many of the levee remediation measures proposed in Alternative 1 (Improve Levees) and adds a closure structure along the DWSC. The closure structure eliminates the need for

levee improvements along Port North and Port South. It also reduces the length of improvements from the DWSC West and DWSC East levees. A summary of the proposed improvements is in Table 3.

3.1.2.1 Deep Water Ship Channel Closure Structure

The DWSC closure structure (figure 12) will be a sector gated structure with a two hundred (200) foot wide opening and a sill elevation of -37.0 and top of structure elevation of + 34.0, constructed in the DWSC approximately five hundred (500) feet north of the South Basin Main Drain Pumping Plant. Tie-in levees are provided on either side of the structure to tie into the existing levees along the channel.

The structure consists of conventionally reinforced concrete and post tensioned concrete supported on a pipe pile foundation. The concrete structure will use float-in construction. The concrete shell will be built similar to barge type construction and designed using naval architecture methods for transportation and installation conditions. A graving site will be provided adjacent to the project site for construction of the reinforced concrete sector gate monolith. The float-in design eliminates the need for cofferdams, structure site dewatering systems, and structure site bypass.

The conceptual level design for the DWSC closure structure was developed by the New Orleans District (MVN).

Table 3: Alternative 3 – Proposed Features

ALTERNATIVE 3 – IMPROVE LEVEES AND DWSC CLOSURE STRUCTURE					
REACH	REACH LENGTH FEET	FEATURE LENGTH FEET	IMPROVEMENT	FIGURE NUMBER	FEATURES
Sacramento Bypass	6,478	-	None	-	None
Yolo Bypass	19,749	3,860	Landside Slope	6	Flatten Landside Slope
		2,500	Seepage, Stability	5	Flatten Landside Slope/ 40' Slurry wall
		1,900	Seepage	4	100' Slurry Wall
DWSC West Levee with Closure Structure	12,300	9,000	Seepage	4	85' Slurry Wall
		11,160	Height	3	Embankment Fill
		11,050	Erosion	-	Bank Protection
DWSC East Levee with Closure Structure	5,671	5,671	Seepage, Height	4	50' Slurry Wall
South Cross Levee	6,273	1,100	Stability, Height	7	Stability Berm and Embankment Fill
		5,000	Seepage ,Height	8	Relief Wells and Embankment Fill
Sacramento River North Levee	30,700	15,200	Erosion	11	Bank Protection
		11,080	Seepage	4	30' Slurry Wall
		1,470	Seepage	4	80' Slurry Wall
		500	Seepage	4	45' Slurry Wall
		5,530	Seepage	4	110' Slurry Wall
		4,600	Height	3	Embankment Fill
Sacramento River South Levee	33,100	33,100	Seepage, Height, Erosion	13	Slurry wall, 80' Berm, Bank protection
Stone Lock	570	540	Flow Direction	9	Embankment Fill, Sheet Pile Wall
Sacramento Bypass Training Dike	3,000	3,000	Erosion	10	Bank Protection
Closure Structure on DWSC	-	-	-	12	Closure Structure

Note: Deep Water Ship Channel (DWSC) includes Closure Structure (See Figure 12).

3.1.3 Alternative 5 – Improve Levees and Sacramento River South Setback Levee

Alternative 5 applies many of the levee remediation measures proposed in Alternative 1 (Improve Levees) except along the Sacramento River South levee reach. The Sacramento River South levee alignment includes fix-in-place, adjacent and a setback levee. This alignment is the same alignment that is being considered in the Non-Federal Sponsors Southport early implementation project (EIP). A summary of the proposed improvements is in Table 4.

The levee geometry improvement will include reestablishment of the levee height, widening the levee crown up to 20 feet, slope improvement on both the landside and riverside, and will provide gravel patrol road on the top of the levee.

Table 4: Alternative 5 – Proposed Features

RECOMMENDED PLAN – Improve Levees and Sacramento River South Setback					
Reach	Reach Length Feet	Feature Length Feet	Improvement	Figure Number	Features
Sacramento Bypass	6,478	-	None	-	None
Yolo Bypass	19,750	3,860	Landside Slope	9	Flatten Landside Slope
		2,500	Seepage, Stability	8	Flatten Landside Slope/ 40' Cutoff wall
		1,900	Seepage	7	100' Cutoff Wall
DWSC West Levee	100,260	9,000	Seepage, LGI	7	85' Cutoff Wall
		7,000	Seepage, LGI	7	50' Cutoff Wall
		9,000	Seepage, LGI	7	75' Cutoff Wall
		5,560	LGI	6	Embankment Fill
		99,010	Erosion	-	Bank Protection (120' x3' Depth)
DWSC East Levee	17,171	1,500	Seepage	7	120' Cutoff Wall, DSM
		7,055	Seepage	7	130' Cutoff Wall, DSM
		5,574	Seepage	7	50' Cutoff Wall
		1,800	LGI	6	Embankment Fill
Port North	24,140	2,000	Height	5	Floodwall, 4'
		3,352	LGI	6	Embankment Fill
		90	Height	-	Stop Log and Swing Gate, see below
Port South	17,720	2,950	LGI	6	Embankment Fill
		1,000	Seepage	7	70' Cutoff Wall
South Cross Levee	6,400	1,340	Stability, Height	10	Stability Berm and Embankment Fill
		5,000	Seepage ,Height	11	Relief Wells and Embankment Fill
		50	Height	-	Raise Jefferson Boulevard, see below
Sacramento River North Levee	30,700	14,300	Erosion	14	Bank Protection
		11,045	Seepage	7	30' Cutoff Wall
		1,470	Seepage	7	80' Cutoff Wall
		500	Seepage	7	45' Cutoff Wall
		5,520	Seepage	7	110' Cutoff Wall
		7,600	LGI	6	Embankment Fill
Sacramento River South Levee (Setback Levee)	33,100	7,400	Erosion	15-18	Bank Protection
		29,320	Seepage	15-23	Embankment Fill and Cutoff Wall/Berm
Stone Lock	570	540	Flow Direction	12	Embankment Fill, Sheet Pile Wall and Stone Protection

RECOMMENDED PLAN – Improve Levees and Sacramento River South Setback					
Reach	Reach	Feature	Improvement	Figure	Features
Sacramento Bypass Training Dike	3,000	3,000	Erosion	13	Bank Protection

Note: Where “DSM” is not shown indicate that open trench construction method may be applied. “LGI” stands for Levee Geometry Improvement.

3.2 CONSTRUCTION DURATION

For each of the alternatives, the minimum years to construct each reach was developed using the construction quantities and the production rates for the construction crews. The levee prioritization was developed based on economic data and input from the Non-Federal Sponsors. The actual construction duration for the reaches will depend on the available funding and environmental emissions constraints. The minimum years to construct for each alternative are summarized in Tables 5 - 7.

Table 5: Alternative 1 – Minimum Years to Construct

ALTERNATIVE 1 – MINIMUM YEARS TO CONSTRUCT					
REACH	REACH LENGTH FEET	FEATURE LENGTH FEET	IMPROVEMENT	YEARS TO CONSTRUCT	NOTES
Sacramento Bypass	6,478	-	None		No Repair
Yolo Bypass	19,749	3,860	Landside Slope	1	
		2,500	Seepage, Stability		
		1,900	Seepage		
DWSC West Levee	100,260	9,000	Height/Seepage	3	Requires 3 rock import crews
		7,000	Height/Seepage		
		9,000	Height/Seepage		
		75,260	Height		
		99,010	Erosion		
DWSC East Levee	17,171	1,500	Seepage	3	Requires 2 DSM crews
		7,055	Seepage		
		5,945	Seepage		
		2,671	Height		
Port North	23,225	8,245	Height	2	
		14,170	Height		
Port South	16,262	15,560	Height	1	
		1,000	Seepage		
South Cross Levee	6,273	1,100	Stability, Height	2	Requires 2 import crews
		5,000	Seepage, Height		
Sacramento River North Levee	30,700	15,200	Erosion	2	Requires 2 DSM crews, and 3 rock crews
		11,080	Seepage		
		1,470	Seepage		
		500	Seepage		
		5,530	Seepage		
		4,600	Height		
Sacramento River South Levee	33,100	33,100	Seepage, Height, Erosion	4	Requires 2 export crews, 2 rock crews, and 3 import crews
Sacramento Bypass Training Dike	3,000	3,000	Erosion	1	

Note: Where “DSM” is not shown indicate that open trench construction method may be applied.

Table 6: Alternative 3 – Minimum Years to Construct

ALTERNATIVE 3 – MINIMUM YEARS TO CONSTRUCT					
REACH	REACH LENGTH FEET	FEATURE LENGTH FEET	IMPROVEMENT	YEARS TO CONSTRUCT	NOTES
Sacramento Bypass	6,478	-	None		No Repair
Yolo Bypass	19,749	3,860	Landside Slope	1	
		2,500	Seepage, Stability		
		1,900	Seepage		
DWSC West Levee with Closure Structure	12,300	9,000	Seepage	2	
		11,160	Height		
		11,050	Erosion		
DWSC East Levee with Closure Structure	5,671	5,671	Seepage, Height	1	Requires 2 import crews
South Cross Levee	6,273	1,100	Stability, Height	2	
		5,000	Seepage, Height		
Sacramento River North Levee	30,700	15,200	Erosion	2	Requires 2 DSM crews, and 3 rock crews
		11,080	Seepage		
		1,470	Seepage		
		500	Seepage		
		5,530	Seepage		
		4,600	Height		
Sacramento River South Levee	33,100	33,100	Seepage, Height, Erosion	4	Requires 2 export crews, 2 rock crews, and 3 import crews
Sacramento Bypass Training Dike	3,000	3,000	Erosion	1	
Closure Structure on DWSC	-	-	-	3.5	

Note: Where “DSM” is not shown indicate that open trench construction method may be applied.

Table 7: Alternative 5 – Minimum Years to Construct

Alternative 5 – Minimum Years to Construct					
Reach	Reach Length Feet	Feature Length Feet	Improvement	Years to Construct	Notes
Sacramento Bypass	6,478	-	None		No Repair
Yolo Bypass	19,750	3,860	Landside Slope	1	
		2,500	Seepage, Stability		
		1,900	Seepage		
DWSC West Levee	100,260	9,000	Seepage, LGI	5	Requires 3 rock import crews
		7,000	Seepage, LGI		
		9,000	Seepage, LGI		
		5,560	LGI		
		99,010	Erosion		
DWSC East Levee	17,171	1,500	Seepage	1.4	Requires 2 DSM crews
		7,055	Seepage		
		5,754	Seepage		
		1,800	LGI		
Port North	24,140	2,090	Height	2	
		3,352	LGI		
Port South	17,720	2,950	LGI	0.5	
		1,000	Seepage		
South Cross Levee	6,400	1,340	Stability, Height	1	Requires 2 import crews
		5,000	Seepage, Height		
		50	Height		
Sacramento River North Levee	30,700	14,300	Erosion	2	Requires 2 DSM crews, and 3 rock crews
		11,045	Seepage		
		1,470	Seepage		
		500	Seepage		
		5,520	Seepage		
		7,600	LGI		
Sacramento River South Levee (Setback Levee)	33,100	7,400	Erosion	3.7	
		29,320	Seepage		
Stone Lock	570	540	Flow Direction	0.2	
Sacramento Bypass Training Dike	3,000	3,000	Erosion	1	

Note: Where “DSM” is not shown indicate that open trench construction method may be applied. “LGI” stands for Levee Geometry Improvement.

3.3 CIVIL ESTIMATES

Quantities were arrived at by producing templates corresponding to the recommendations Soils Design provided. InRoads, a product of Bentley, produced material summaries that were summarized by reach and displayed within Excel spreadsheets. Utilities came from a variety of sources, including HDR Utility Summary for West Sacramento, City of West Sacramento (water, storm sewer, and sanitary sewer maps), GIS data from our Levee Safety Section, Google Earth (obstructions, trees, utilities poles, and

homes), and Department of Water Resources Levee Logs. Utilities were summarized by reach on a single Excel Spreadsheet. The Setback Levee, Alternative 5, is currently under final design and the quantities were taken directly from the designers.

3.4 RELOCATIONS

Relocation of power poles within each of the alternatives was determined by inspection of the footprints. Buildings falling within the footprints were demolished or moved based upon the easement requirements. If the levee profile height increased, then it was assumed that the discharge pumps and piping would be replaced for each occasion. The utility summary for each reach was made available to the estimator and can be reviewed upon request. It shows the type of fix required whether jet grouting or replacement occurs.

Acronym & Abbreviation

Cutoff Wall

A wall of impervious material (e.g., concrete, asphalt concrete, steel sheet, piling, etc.) built into the foundation to reduce the seep rate under the levee or dam.

Slurry Wall

Slurry wall is one of types of cutoff wall. It is a mixture of bentonite and water. The three main types of slurry walls are soil-bentonite, cement-bentonite, and soil-cement-bentonite.

DSM-deep soil mixing

DWSC -deep water ship channel

EIP- early implementation project

ETL-Engineering Technical Letter

FELE- Flood Protection Levee Easements

GRR- General Reevaluation Report


O&M- Operation & maintenance

OMRR&R -Operation, Maintenance repair, replacement and rehabilitation

PED preconstruction, Engineering and Design

PFE-permanent flowage easements

SOP-Standard operating procedures

ATTACHMENT 1 – FIGURES**Figure 1: Project Location**




Figure 2: Typical Floodwall Section




Figure 3: Typical Levee Section




Figure 4: Levee Improvements with Slurry Wall




Figure 5: Slurry Wall and Landside Slope Improvement




Figure 6: Levee Landside Slope Improvement




Figure 7: Embankment Fill and Stability Berm




Figure 8: Embankment Fill & Relief Well




Figure 9: Embankment Fill and Sheet Pile Wall




Figure 10: Erosion Protection Plan




Figure 11: Bank Erosion Protection




Figure 12: DWSC Closure Structure Plan




Figure 13: Typical Cross Section Fix-in-Place




Figure 14: Typical Cross Section Strengthen In-Place with Cutoff wall




Figure 15: Typical Cross Section – Adjacent Levee with Cutoff Wall




Figure 16: Adjacent Levee with Seepage Berm




Figure 17: Setback Levee with Seepage Berm




Figure 18: Setback Levee with Cutoff Wall




Figure 19: Setback Levee with Seepage Berm




Figure 20: Setback Levee with Seepage Berm





Figure 21: Adjacent Levee with Cutoff Wall



Rev.	Date	DATE APPROVED	Design file no.	FILE NO	Drawing Code	CODE	File name	Plot date	31-OCT-2013	Plot scale
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										
21										
22										
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
36										
37										
38										
39										
40										
41										
42										
43										
44										
45										
46										
47										
48										
49										
50										
51										
52										
53										
54										
55										
56										
57										
58										
59										
60										
61										
62										
63										
64										
65										
66										
67										
68										
69										
70										
71										
72										
73										
74										
75										
76										
77										
78										
79										
80										
81										
82										
83										
84										
85										
86										
87										
88										
89										
90										
91										
92										
93										
94										
95										
96										
97										
98										
99										
100										
101										
102										
103										
104										
105										
106										
107										
108										
109										
110										
111										
112										
113										
114										
115										
116										
117										
118										
119										
120										
121										
122										
123										
124										
125										
126										
127										
128										
129										
130										
131										
132										
133										
134										
135										
136										
137										
138										
139										
140										
141										
142										
143										
144										
145										
146										
147										
148										
149										
150										
151										
152										
153										
154										
155										
156										
157										
158										
159										
160										
161										
162										
163										
164										
165										
166										
167										
168										
169										
170										
171										
172										
173										
174										
175										
176										
177										
178										
179										
180										
181										
182										
183										
184										
185										
186										
187										
188										
189										
190										
191										
192										
193										
194										
195										
196										
197										
198										
199										
200										
201										
202										
203										
204										
205										
206										
207										
208										
209										
210										
211										
212										
213										
214										
215										
216										
217										
218										
219										
220										
221										
222										
223										
224										
225										
226										
227										
228										
229										
230										
231										
232										
233										

