

Appendix 1C

Construction Equipment and Workforce Estimates

The tables below display the construction equipment and workforce estimates for the various components of the Proposed Project. These include substations (Table Ap.1C-1) transmission lines (Table Ap.1C-2), shooflies (Table Ap.1C-4) subtransmission lines (Table Ap.1C-4), distribution lines (Table Ap.1C-5), and telecommunications systems (Table Ap.1C-6).

Table Ap.1C-1. Substation Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horsepower	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/days)
Vista Substation						
Civil				6-11		
Auger Truck	210	Diesel	1	2	20	6
¾-Ton Crew Cab 4×4	275	Gas	2		45	2
Boom/Crane Truck	180	Diesel	1	2	20	4
Dump Trucks	350	Diesel	2		25	4
Backhoe	125	Diesel	1	1	25	6
Lowboy Truck/Trailer	450	Diesel	1		25	2
Forklift	75	Diesel	1		30	2
Ditch Digger	75	Diesel	1		15	6
Electrical				8-12		
Manlifts/Bucket Truck	250	Diesel	2		65	6
Boom/Crane Truck	180	Diesel	1	2	60	6
¾-Ton Crew Cab 4×4	275	Gas	2		75	2
150-ton Crane	250	Diesel	1	2	50	6
Lowboy Truck/Trailer	450	Diesel	1		50	2
Ditch Digger	75	Diesel	1		15	6
Forklift	75	Diesel	1		65	2
Utility Truck	180	Gas	1		75	2
Maintenance				3		
Manlifts	75	Gas/Diesel	1		20	4
¾-Ton Crew Cab 4×4	275	Gas	1		20	2
Gas/Processing Trailer	0	Electric	0		10	4
Test				2		
Utility Truck	180	Gas	1		120	2
San Bernardino Substation						
Civil				8-13		
Auger Truck	210	Diesel	1	2	24	6
¾-Ton Crew Cab 4×4	275	Gas	2		80	2
Boom/Crane Truck	180	Diesel	1	2	24	6
Dump Trucks	350	Diesel	2		40	4
Backhoe	125	Diesel	1	1	40	6
Lowboy Truck/Trailer	450	Diesel	1		40	2

Table Ap.1C-1. Substation Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horsepower	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/days)
Forklift	75	Diesel	1		80	2
Ditch Digger	75	Diesel	1		40	6
Electrical				10-14		
Manlifts/Bucket Truck	250	Diesel	2		100	6
Boom/Crane Truck	180	Diesel	1	2	80	6
¾-Ton Crew Cab 4×4	275	Gas	2		120	2
150-ton Crane	250	Diesel	1	2	40	6
Lowboy Truck/Trailer	450	Diesel	1		40	2
Ditch Digger	75	Diesel	1		10	6
Forklift	75	Diesel	1		100	2
Utility Truck	180	Gas	1		120	2
Maintenance				4		
Checker/Truck	180	Gas/Diesel	1		200	2
Manlifts	75	Gas/Diesel	1		20	4
¾-Ton Crew Cab 4×4	275	Gas	1		20	2
Gas/Processing Trailer	0	Electric	0		10	4
Test				2		
Utility Truck	180	Gas	1		140	2
El Casco Substation						
Civil				6-11		
Auger Truck	210	Diesel	1	2	25	6
¾-Ton Crew Cab 4×4	275	Gas	2		40	2
Boom/Crane Truck	180	Diesel	1	2	25	4
Dump Trucks	350	Diesel	2		25	4
Backhoe	125	Diesel	1	1	25	6
Lowboy Truck/Trailer	450	Diesel	1		25	2
Forklift	75	Diesel	1		30	2
Ditch Digger	75	Diesel	1		10	6
Electrical				8-12		
Manlifts/Bucket Truck	250	Diesel	2		40	6
Boom/Crane Truck	180	Diesel	1	2	30	6
¾-Ton Crew Cab 4×4	275	Gas	2		60	2
150-ton Crane	250	Diesel	1	2	20	6
Lowboy Truck/Trailer	450	Diesel	1		20	2
Ditch Digger	75	Diesel	1		10	6
Forklift	75	Diesel	1		50	2
Utility Truck	180	Gas	1		60	2
Maintenance				3		
Checker/Truck	180	Gas/Diesel	1		100	2
Manlifts	75	Gas/Diesel	1		10	4
¾-Ton Crew Cab 4×4	275	Gas	1		10	2
Gas/Processing Trailer	0	Electric	0		5	4

Table Ap.1C-1. Substation Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horsepower	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/days)
Test				2		
Utility Truck	180	Gas	1		70	2
Devers Substation						
Civil				8-13		
Auger Truck	210	Diesel	1	2	24	6
¾-Ton Crew Cab 4×4	275	Gas	2		80	2
Boom/Crane Truck	180	Diesel	1	2	24	6
Dump Trucks	350	Diesel	2		40	4
Backhoe	125	Diesel	1	1	40	6
Lowboy Truck/Trailer	450	Diesel	1		40	2
Forklift	75	Diesel	1		80	2
Ditch Digger	75	Diesel	1		40	6
Electrical				10-14		
Manlifts/Bucket Truck	250	Diesel	2		100	6
Boom/Crane Truck	180	Diesel	1	2	80	6
¾-Ton Crew Cab 4×4	275	Gas	2		120	2
150-ton Crane	250	Diesel	1	2	40	6
Lowboy Truck/Trailer	450	Diesel	1		40	2
Ditch Digger	75	Diesel	1		10	6
Forklift	75	Diesel	1		100	2
Utility Truck	180	Gas	1		120	2
Maintenance				4		
Checker/Truck	180	Gas/Diesel	1		200	2
Manlifts	75	Gas/Diesel	1		20	4
¾-Ton Crew Cab 4×4	275	Gas	1		20	2
Gas/Processing Trailer	0	Electric	0		10	4
Test				2		
Utility Truck	180	Gas	1		140	2
Etiwanda Substation						
Electrical				2		
¾-Ton Crew Cab 4×4	275	Gas	1		25	2
Test				2		
Utility Truck	180	Gas	1		20	2

Source: SCE, 2013, Table 3.2-C.

Table Ap.1C-2. Transmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Survey (1)				4	39		48.5 miles
¾-Ton Pick-up Truck, 4×4	200	Gas	2		31	8	1.3 miles
Marshaling Yard (2)				5			
1-Ton Crew Cab, 4×4	300	Diesel	1			4	
R/T Crane (M)	300	Diesel	1			5	
R/T Forklift	200	Diesel	1		Duration of project for each yard	5	
Water Truck	300	Diesel	1			10	
Jet A Fuel Truck			1			4	
Truck, Semi, Tractor	350	Diesel	1			6	
ROW Clearing (3)				5	156		48.5 miles
1-Ton Crew Cab, 4×4	300	Diesel	1		124	10	
Motor Grader	350	Diesel	1		124	7	
Water Truck	350	Diesel	2		124	7	0.4 miles
Backhoe/Front Loader	350	Diesel	1		124	7	
Track Type Dozer	350	Diesel	1		124	9	
Lowboy Truck/Trailer	500	Diesel	1		124	5	
Roads & Landing Work (4)				10	144		157.2 miles & 574 pads
1-Ton Crew Cab, 4×4	300	Diesel	4		122	5	
Motor Grader	350	Diesel	2		122	5	
Water Truck	350	Diesel	4		122	10	
Backhoe/Front Loader	350	Diesel	2		122	7	1.3 miles & 5 structure pads
Drum Type Compactor	250	Diesel	2		122	5	
Track Type Dozer	350	Diesel	2		122	7	
Excavator	300	Diesel	2		61	7	
Lowboy Truck/Trailer	500	Diesel	2		61	4	
Guard Structure Installation (5)				12	57		673 structures
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		56	8	
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	2		56	8	
Compressor Trailer	120	Diesel	2		56	7	
Auger Truck	500	Diesel	2		56	5	12 structures
Extendable Flatbed Pole Truck	350	Diesel	2		56	8	
R/T Crane (M)	500	Diesel	2		56	8	
Water Truck	350	Diesel	1		56	8	
Extendable Flatbed Pole Truck	350	Diesel	2		56	8	
Remove Existing Conductor & OHGW (6)				56	468		772 circuit miles
1-Ton Crew Cab, 4×4	300	Diesel	16		468	10	
Manlift/Bucket Truck	350	Diesel	12		468	10	
Sleeving Truck	300	Diesel	4		468	5	
R/T Crane (M)	300	Diesel	4		468	5	1.7 miles
Flatbed Trailer	N/A	N/A	12		422	3	
Truck, Semi, Tractor	350	Diesel	4		422	3	
Bull Wheel Puller	500	Diesel	4		317	5	

Table Ap.1C-2. Transmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Water Truck	350	Diesel	4		317	6	
Hydraulic Rewind Puller	300	Diesel	4		317	5	
220 kV H-Frame/Three Pole Structure Removals				32	31		186 structures
1-Ton Truck, 4x4	300	Diesel	8		31	10	
Compressor Trailer	120	Diesel	8		31	5	
Backhoe/Front Loader	350	Diesel	4		31	10	6 structures
Manlift/Bucket Truck	250	Diesel	4		31	8	
Boom/Crane Truck	350	Diesel	4		31	8	
Flatbed Pole Truck	400	Diesel	4		31	10	
Remove Existing Lattice Steel Towers (7)				32	171		426 towers
1-Ton Crew Cab, 4x4	300	Diesel	8		171	8	
R/T Crane (M)	215	Diesel	8		171	5	
Compressor Trailer	120	Diesel	8		171	10	2.5 towers
Flatbed Truck/Trailer	350	Diesel	4		171	8	
Water Truck	350	Diesel	4		171	6	
Remove Existing Foundations (8)				16	173		431
1-Ton Crew Cab Flatbed, 4x4	300	Diesel	4		173	10	
Dump Truck	350	Diesel	4		173	10	
Backhoe/Front Loader	350	Diesel	4		173	10	2.5 towers
Water Truck	350	Diesel	4		173	10	
Remove Existing Tubular Steel Poles (9)				24	2		5 TSP
¾-Ton Pick-up Truck, 4x4	300	Diesel	8		2	8	
R/T Crane (M)	300	Diesel	4		2	5	
Compressor Trailer	120	Diesel	4		2	10	3.8 steel poles
Water Truck	350	Diesel	4		2	10	
Install LST Foundations (10)				28	166		526 LSTs
1-Ton Crew Cab Flatbed, 4x4	300	Diesel	8		142	5	
R/T Crane (M)	300	Diesel	4		142	7	
Backhoe/Front Loader	200	Diesel	4		142	10	
Auger Truck	500	Diesel	4		142	10	
10-cu. yd. Dump Truck	350	Diesel	8		142	10	3.2 LSTs
Kaman K-MAX		Jet A	1		142	7	
4,000-gallon Water Truck	350	Diesel	4		142	10	
10-cu. yd. Concrete Mixer Truck	425	Diesel	12		142	7	
LST Steel Haul (11)				8	211		526 LSTs
1-Ton Crew Cab Flatbed, 4x4	300	Diesel	4		181	10	
Truck/Trailer	400	Diesel	4		181	10	
Bell 500		Jet A	2		105	7	2.5 LSTs
4,000-gallon Water Truck	350	Diesel	4		181	10	
R/T Forklift	200	Diesel	2		181	6	

Table Ap.1C-2. Transmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
LST Steel Assembly (12)				40	395		526 LSTs
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		339	5	1.4 LSTs
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	6		339	5	
R/T Forklift	125	Diesel	4		339	7	
R/T Crane (L)	300	Diesel	4		339	10	
Kaman K-MAX		Jet A	1		339	7	
Compressor Trailer	120	Diesel	4		339	6	
LST Erection (13)				48	275		526 LSTs
¾-Ton Pick-up Truck, 4×4	300	Diesel	8		236	8	2 LSTs
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	8		236	8	
4,000-gallon Water Truck	350	Diesel	4		236	10	
R/T Crane (M)	215	Diesel	4		236	7	
R/T Crane (L)	350	Diesel	4		236	7	
Install Tubular Steel Pole Foundations (14)				24	19		46 TSPs
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	12		4	5	2.5 TSPs
R/T Crane (M)	300	Diesel	4		4	7	
Backhoe/Front Loader	200	Diesel	4		4	10	
Auger Truck	500	Diesel	4		4	10	
4,000-gallon Water Truck	350	Diesel	4		4	10	
10-cu. yd. Dump Truck	350	Diesel	8		4	10	
10-cu. yd. Concrete Mixer Truck	425	Diesel	12		4	6	
Steel Pole Haul (15)				8	5		46 TSPs
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		1	8	10 steel poles
4,000-gallon Water Truck	350	Diesel	4		1	10	
R/T Crane (L)	350	Diesel	2		1	10	
40' Flatbed Truck/Trailer	350	Diesel	4		1	8	
Steel Pole Assembly (16)				24	10		46 TSPs
¾-Ton Pick-up Truck, 4×4	300	Diesel	8		2	8	5 steel poles
4,000-gallon Water Truck	350	Diesel	4		2	10	
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	8		2	6	
Compressor Trailer	120	Diesel	4		2	6	
R/T Crane (L)	350	Diesel	4		2	6	
Steel Pole Erection (17)				24	10		46 TSPs
¾-Ton Pick-up Truck, 4×4	300	Diesel	8		2	5	5 steel poles
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	8		2	5	
4,000-gallon Water Truck	350	Diesel	4		2	10	
Compressor Trailer	120	Diesel	4		2	5	
R/T Crane (L)	350	Diesel	4		2	6	
H-Frame Installation (18)				12	5		1 structure
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		5	8	
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	2		5	8	
Compressor Trailer	120	Diesel	2		5	7	
Auger Truck	500	Diesel	2		5	5	
Extendable Flatbed Pole Truck	350	Diesel	2		5	8	

Table Ap.1C-2. Transmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
R/T Crane (M)	500	Diesel	2		5	8	
Water Truck	350	Diesel	1		5	8	
Extendable Flatbed Pole Truck	350	Diesel	2		5	8	
Install Conductor — (19)				220	122		184 circuit miles
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		95	10	
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	8		95	10	
Wire Truck/Trailer	350	Diesel	4		65	10	
R/T Crane (M)	215	Diesel	4		95	10	
Dump Truck	350	Diesel	2		95	10	
Bucket Truck	350	Diesel	4		95	10	
22-Ton Manitex	350	Diesel	4		95	10	
Splicing Rig	350	Diesel	2		25	5	
Splicing Lab	300	Diesel	2		25	5	1.6 miles
Sock Line Puller	300	Diesel	2		25	6	
Bull Wheel Puller	350	Diesel	2		50	10	
Backhoe/Front Loader	125	Diesel	2		50	8	
D8 Cat	350	Diesel	1		50	8	
Hughes 500 E Helicopter		Jet A	2		50	7	
Fuel, Helicopter Support Truck	300	Diesel	2		50	7	
Sag Cat w/ 2 winches	350	Diesel	1		25	10	
Static Truck/Tensioner	350	Diesel	2		50	10	
Guard Structure Removal (20)				12	40		669 structures
¾-Ton Pick-up Truck, 4×4	300	Diesel	4		39	7	
1-Ton Crew Cab Flatbed, 4×4	300	Diesel	4		39	7	
Compressor Trailer	120	Diesel	4		39	7	
Extendable Flatbed Pole Truck	350	Diesel	4		39	6	17.2 structures
Water Truck	300	Diesel	2		39	10	
R/T Crane (M)	500	Diesel	2		39	8	
80 ft. Hydraulic Manlift/Bucket Truck	350	Diesel	2		39	4	
Restoration (21)				14	20		48.5 Miles
1-Ton Crew Cab, 4×4	300	Diesel	4		16	2	
Motor Grader	350	Diesel	2		16	6	
Water Truck	350	Diesel	2		16	8	
Backhoe/Front Loader	350	Diesel	2		16	6	2.5 miles
Drum Type Compactor	250	Diesel	2		16	6	
Track Type Dozer	350	Diesel	2		16	6	
Lowboy Truck/Trailer	300	Diesel	2		16	3	
Retaining walls (22)				100			53 walls
1-Ton Crew Cab, 4×4	300	Diesel	4		254	10	
Motor Grader	250	Diesel	2		254	10	
Water Truck	350	Diesel	2		254	10	48 days/wall
Backhoe/Front Loader	125	Diesel	2		254	10	
Drum Type Compactor	250	Diesel	2		254	10	

Table Ap.1C-2. Transmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Track Type Dozer	350	Diesel	2		254	10	
Concrete Mixer	350	Diesel	2		254	10	
Excavator	250	Diesel	2		254	10	
Dump Truck	350	Diesel	2		254	10	
Lowboy Truck/Trailer	300	Diesel	2		254	10	

Source: SCE, 2013, Tables 3.2-H and 3.13-D.

Crew Size Assumptions:

- 1 Survey = one 4-man crew
- 2 Marshaling Yards = four 1-man crews
- 3 Right-of-way Clearing = one 5-man crew
- 4 Roads & Landing Work = two 5-man crews
- 5 Guard Structure Installation = two 6-man crews
- 6 Remove Existing Conductor & OHGW = four 14-man crews
- 7 Remove Existing LSTs & LSH-Frames = four 8-man crews
- 8 Remove Existing Foundations = four 4-man crews
- N/A Remove Existing Wood Poles = 0 0-man crews
- 9 Remove Existing TSP / LWS Poles = four 6-man crews
- 10 Install Foundations for LSTs = four 7-man crews
- 11 LST Steel Haul = two 4-man crews
- 12 LST Steel Assembly = four 10-man crews
- 13 LST Erection = four 12-man crews
- 14 Install Foundations for TSPs = four 6-man crews
- 15 Steel Pole Haul = two 4-man crews
- 16 Steel Pole Assembly = four 6-man crews
- 17 Steel Pole Erection = four 6-man crews
- 18 H-Frame Installation = 1 8-man crew
- 19 Conductor & OHGW/OPGW Installation = four 55-man crews
- 20 Guard Structure Removal = two 6-man crews
- 21 Restoration = two 7-man crews
- 22 Retaining Walls = ten 10-man crews

Table Ap.1C-3. Transmission Shoo-Fly Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Survey (1)				16	26		20 miles
1-Ton Pick-up Truck, 4x4	300	Gas	8		26	10	
ROW Clearing (3)				15	14		20 miles
1-Ton Truck, 4x4	300	Gas	3		14	10	
Backhoe/Front Loader	350	Diesel	3		14	7	
Track Type Dozer	350	Diesel	3		14	7	
Road Grader	350	Diesel	3		14	7	
Water Truck	300	Diesel	6		14	9	
Lowboy Truck/Trailer	500	Diesel	3		14	5	
Roads & Landing Work (4)				24	60		300 pads
1-Ton Truck, 4x4	300	Gas	8		60	5	
Backhoe/Front Loader	350	Diesel	4		60	7	
Track Type Dozer	350	Diesel	4		60	7	
Motor Grader	350	Diesel	4		60	5	
Water Truck	300	Diesel	8		60	10	
Drum Type Compactor	250	Diesel	4		60	5	
Excavator	300	Diesel	4		36	7	
Lowboy Truck/Trailer	500	Diesel	4		36	4	
Shoo-fly Direct Buried Steel/Wood Poles (DBSP) Haul (5)				8	120		300 DBSP poles
¾-Ton Truck, 4x4	275	Gas	2		120	10	
Water Truck	300	Diesel	1		120	10	
Boom/Crane Truck	350	Diesel	2		120	8	
Flatbed Pole Truck	400	Diesel	2		120	10	
Shoo-fly Direct Buried Steel/Wood Pole Assembly (6)				18	150		300 DBSP poles
¾-Ton Truck, 4x4	275	Gas	2		150	6	
Compressor Trailer	120	Diesel	1		150	6	
1-Ton Truck, 4x4	300	Diesel	2		150	10	
4,000-gallon Water Truck	350	Diesel	1		150	10	
Boom/Crane Truck	350	Diesel	1		150	8	
Install Shoo-fly Direct Buried Steel/Wood Pole (7)				18	100		300 DBSP poles
1-Ton Truck, 4x4	300	Diesel	2		100	6	
Manlift/Bucket Truck	350	Diesel	2		100	10	
Boom/Crane Truck	350	Diesel	2		100	7	
Auger Truck	210	Diesel	2		70	8	
Water Truck	300	Diesel	2		100	10	
Backhoe/Front Loader	125	Diesel	2		100	10	
Extendable Flatbed Pole Truck	400	Diesel	2		100	6	
Install Conductor/GW (8)				165	20		20 miles
¾-Ton Truck, 4x4	275	Gas	3		20	10	
1-Ton Truck, 4x4	300	Diesel	6		20	10	

Table Ap.1C-3. Transmission Shoo-Fly Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Manlift/Bucket Truck	350	Diesel	3		20	10	
Boom/Crane Truck	350	Diesel	3		20	10	
R/T Crane (M)	215	Diesel	3		20	10	
Dump Truck	350	Diesel	2		20	10	
Wire Truck/Trailer	350	Diesel	3		5.4	10	
Sock Line Puller	300	Diesel	2		5.4	10	
Bull Wheel Puller	350	Diesel	2		10	10	
Static Truck/Tensioner	350	Diesel	2		20	10	
Splicing Rig	350	Diesel	2		5.4	10	
Spacing Cart	10	Diesel	4		5.4	10	
Backhoe/Front Loader	125	Diesel	2		4	8	
D8 Cat	350	Diesel	1		4	8	
Sag Cat w/ 2 winches	350	Diesel	1		4	10	
Lowboy Truck/Trailer	450	Diesel	3		20	10	
Hughes 500 E		Jet A	2		4	7	
Fuel, Helicopter Support Truck	300	Diesel	2		4	7	
Remove Shoo-fly Conductor & GW (9)				28	20		20 circuit miles
1-Ton Truck, 4x4	300	Diesel	8		20	10	
Manlift/Bucket Truck	250	Diesel	6		20	10	
Sleeving Truck	300	Diesel	4		20	5	
Boom/Crane Truck	350	Diesel	4		20	5	
Bull Wheel Puller	500	Diesel	2		14	5	
Truck, Semi-Tractor	350	Diesel	2		10	2	
Hydraulic Rewind Puller	300	Diesel	2		14	5	
4,000-gallon Water Truck	350	Diesel	2		20	10	
Lowboy Truck/Trailer	450	Diesel	6		20	3	
Shoo-fly Pole Removal (10)				8	80		300 LWS poles
1-Ton Truck, 4x4	300	Diesel	2		80	6	
Compressor Trailer	60	Diesel	2		80	6	
Water Truck	300	Diesel	2		80	10	
Manlift/Bucket Truck	250	Diesel	2		80	10	
Boom/Crane Truck	350	Diesel	2		80	7	
Flatbed Truck/Trailer	400	Diesel	2		80	6	
Restoration (11)				21	8		20 miles
1-Ton Truck, 4x4	300	Diesel	6		8	4	
Backhoe/Front Loader	125	Diesel	3		8	7	
Motor Grader	250	Diesel	3		8	7	
Water Truck	300	Diesel	3		8	10	
Drum Type Compactor	100	Diesel	3		8	7	
Lowboy Truck/Trailer	450	Diesel	3		8	3	

Source: SCE, 2013, Table 3.2-J.

Crew Size Assumptions:

- 1 Survey = four 4-man crews
- 2 Construction and materials yards = one 4-man crew for each yard
- 3 Right-of-way clearing = three 5-man crews
- 4 Roads & landing work = four 6-man crews
- 5 Shoo-fly pole haul = two 4-man crews
- 6 Wood/LWS/shoo-Fly pole assembly = three 6-man crews
- 7 Install wood/H-frame/LWS/shoo-fly pole = three 6-man crews
- 8 Install/transfer conductor/GW = three 55-man crews
- 9 Remove shoo-fly conductor & GW = two 14-man crews
- 10 Shoo-fly pole removal = one 6-man crew
- 11 Restoration = three 7-man crews

Table Ap.1C-4. Subtransmission Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Survey (1)				4	6		5.3 miles
1-Ton Truck, 4x4	300	Gas	2		6	8	1 mile
Marshaling Yard (2)				4			1 yard
1-Ton Truck, 4x4	300	Gas	1			4	
R/T Forklift	125	Diesel	1			6	
Boom/Crane Truck	350	Diesel	1		Duration of project	2	5 acres
Water Truck	300	Diesel	1			8	
Truck, Semi-Tractor	400	Diesel	1			2	
ROW Clearing (3)				5	14		3.3 miles
1-Ton Truck, 4x4	300	Gas	1		14	8	
Backhoe/Front Loader	125	Diesel	1		14	6	
Track Type Dozer	150	Diesel	1		14	6	0.25 miles
Motor Grader	250	Diesel	1		14	6	
Water Truck	300	Diesel	1		14	8	
Lowboy Truck/Trailer	450	Diesel	1		14	4	
Roads & Landing Work (4)				5	4		2 miles & 9 pads
1-Ton Truck, 4x4	300	Gas	1		4	8	
Backhoe/Front Loader	125	Diesel	1		4	4	
Track Type Dozer	150	Diesel	1		4	4	
Motor Grader	250	Diesel	1		4	6	existing roads: 2 miles
Water Truck	300	Diesel	1		4	8	structure pads (flat to mod): 4 pads
Drum Type Compactor	100	Diesel	1		4	6	
Excavator	250	Diesel	1		3	4	
Lowboy Truck/Trailer	450	Diesel	1		4	4	
Guard Structure Installation (5)				6	14		70 structures
¾-Ton Truck, 4x4	275	Gas	1		14	8	
1-Ton Truck, 4x4	300	Gas	1		14	8	
Compressor Trailer	60	Diesel	1		14	4	
Manlift/Bucket Truck	250	Diesel	1		14	4	5 structures
Boom/Crane Truck	350	Diesel	1		14	6	
Auger Truck	210	Diesel	1		14	4	
Extendable Flatbed Pole Truck	400	Diesel	1		14	8	
Remove Existing Conductor & GW (6)				14	8		4 circuit miles
1-Ton Truck, 4x4	300	Gas	2		8	4	
Manlift/Bucket Truck	250	Diesel	2		8	8	
Boom/Crane Truck	350	Diesel	2		8	8	
Bull Wheel Puller	350	Diesel	1		6	6	non-bundled: 0.5 miles
Sock Line Puller	300	Diesel	1		6	6	
Static Truck/Tensioner	350	Diesel	1		8	6	
Lowboy Truck/Trailer	450	Diesel	2		8	4	

Table Ap.1C-4. Subtransmission Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Wood/LWS Pole Removal (7)				6	4		28 poles
1-Ton Truck, 4x4	300	Gas	2		4	8	9 poles
Compressor Trailer	60	Diesel	1		4	4	
Manlift/Bucket Truck	250	Diesel	1		4	6	
Boom/Crane Truck	350	Diesel	1		4	6	
Flatbed Pole Truck	400	Diesel	1		4	8	
LST Removal (8)				6 (S/C)	18		9 LSTs
1-Ton Truck, 4x4	300	Gas	2		18	4	0.5 LSTs
Compressor Trailer	60	Diesel	1		18	8	
R/T Crane (M)	215	Diesel	1		18	6	
Boom/Crane Truck	350	Diesel	1		18	6	
Flatbed Truck/Trailer	400	Diesel	1		18	4	
LST Foundation Removal (9)				4	5		9 LSTs
¾-Ton Truck, 4x4	275	Gas	1		5	4	2 LSTs
Compressor Trailer	60	Diesel	1		5	8	
Backhoe/Front Loader	125	Diesel	1		5	6	
Dump Truck	350	Diesel	1		5	6	
Excavator	250	Diesel	1		5	4	
Install TSP Foundations (10)				6	54		26 TSPs
¾-Ton Truck, 4x4	275	Gas	1		54	4	0.5 TSPs
Boom/Crane Truck	350	Diesel	1		54	4	
Backhoe/Front Loader	125	Diesel	1		54	6	
Auger Truck	210	Diesel	1		21	6	
Water Truck	300	Diesel	1		49	8	
Dump Truck	350	Diesel	1		49	4	
Concrete Mixer Truck	350	Diesel	3		33	2	
TSP Haul (11)				4	7		26 TSPs
¾-Ton Truck, 4x4	275	Gas	1		7	8	4 TSPs
Boom/Crane Truck	350	Diesel	1		7	6	
Flatbed Pole Truck	400	Diesel	1		7	8	
TSP Assembly (12)				8	26		26 TSPs
¾-Ton Truck, 4x4	275	Gas	2		26	4	1 TSP
1-Ton Truck, 4x4	300	Gas	2		26	4	
Compressor Trailer	60	Diesel	1		26	6	
Boom/Crane Truck	350	Diesel	1		26	8	
TSP Erection (13)				8	26		26 TSPs
¾-Ton Truck, 4x4	275	Gas	2		26	4	1 TSP
1-Ton Truck, 4x4	300	Gas	2		26	4	
Compressor Trailer	60	Diesel	1		26	4	
Boom/Crane Truck	350	Diesel	1		26	8	

Table Ap.1C-4. Subtransmission Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
LWS Pole Haul (14)				4	27		154 LWS poles
¾-Ton Truck, 4×4	275	Gas	1		27	8	6 poles
Boom/Crane Truck	350	Diesel	1		27	6	
Flatbed Pole Truck	400	Diesel	1		27	8	
LWS Pole Assembly (15)				8	39		154 LWS poles
¾-Ton Truck, 4×4	275	Gas	2		39	4	4 poles
1-Ton Truck, 4×4	300	Gas	2		39	4	
Compressor Trailer	60	Diesel	1		39	6	
Boom/Crane Truck	350	Diesel	1		39	8	
Install LWS Pole (16)				6	39		154 poles
1-Ton Truck, 4×4	300	Gas	1		39	8	4 poles
Manlift/Bucket Truck	250	Diesel	1		39	6	
Boom/Crane Truck	350	Diesel	1		39	6	
Auger Truck	210	Diesel	1		39	4	
Backhoe/Front Loader	125	Diesel	1		39	8	
Extendable Flatbed Pole Truck	400	Diesel	1		39	8	
Install Conductor (17)				20	13		4.3 circuit miles
1-Ton Truck, 4×4	300	Gas	3		13	4	0.33 miles
Manlift/Bucket Truck	250	Diesel	4		13	8	
Boom/Crane Truck	350	Diesel	1		13	8	
Dump Truck	350	Diesel	1		13	2	
Wire Truck/Trailer	350	Diesel	2		13	6	
Sock Line Puller	300	Diesel	1		5	6	
Bull Wheel Puller	350	Diesel	1		9	6	
Static Truck/Tensioner	350	Diesel	1		13	6	
Backhoe/Front Loader	125	Diesel	1		13	2	
Lowboy Truck/Trailer	450	Diesel	2		13	4	
Hughes 500 E Helicopter		Jet A	1		4	6	
Fuel, Helicopter Support Truck	300	Diesel	1		4	6	
Guard Structure Removal (18)				6	10		70 structures
¾-Ton Truck, 4×4	275	Gas	1		10	8	7 structures
1-Ton Truck, 4×4	300	Gas	1		10	8	
Compressor Trailer	60	Diesel	1		10	4	
Manlift/Bucket Truck	250	Diesel	1		10	4	
Boom/Crane Truck	350	Diesel	1		10	6	
Extendable Flatbed Pole Truck	400	Diesel	1		10	8	

Table Ap.1C-4. Subtransmission Construction Equipment and Workforce Estimates, *continued*

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hrs/day)	Estimated Production Per Day
Restoration (19)				7	4		3.3 miles
1-Ton Truck, 4×4	300	Gas	2		4	4	1 mile
Backhoe/Front Loader	125	Diesel	1		4	4	
Motor Grader	250	Diesel	1		4	6	
Water Truck	300	Diesel	1		4	8	
Drum Type Compactor	100	Diesel	1		4	4	
Lowboy Truck/Trailer	450	Diesel	1		4	4	
Vault Installation (20)				6	27		9 vaults
1-Ton Truck, 4×4	300	Gas	2		27	4	0.33 vaults
Backhoe/Front Loader	125	Diesel	1		27	8	
Excavator	250	Diesel	1		14	6	
Dump Truck	350	Diesel	2		27	8	
Water Truck	300	Diesel	1		27	8	
Crane (L)	500	Diesel	1		9	6	
Concrete Mixer Truck	350	Diesel	3		14	2	
Lowboy Truck/Trailer	450	Diesel	1		9	4	
Flatbed Truck/Trailer	400	Diesel	3		9	4	5,380 trench feet
Duct Bank Installation (21)				6	22		
1-Ton Truck, 4×4	300	Gas	2		22	4	
Compressor Trailer	60	Diesel	1		22	4	
Backhoe/Front Loader	125	Diesel	1		22	6	
Dump Truck	350	Diesel	2		22	6	
Pipe Truck/Trailer	275	Diesel	1		22	6	
Water Truck	300	Diesel	1		22	8	
Concrete Mixer Truck	350	Diesel	3		22	2	
Lowboy Truck/Trailer	450	Diesel	1		8	4	1 circuit mile
Install Underground Cable (22)				8	3		
1-Ton Truck, 4×4	300	Gas	2		3	4	
Manlift/Bucket Truck	250	Diesel	1		3	6	
Boom/Crane Truck	350	Diesel	1		3	6	
Wire Truck/Trailer	350	Diesel	2		3	6	
Puller	350	Diesel	1		3	6	
Static Truck/Tensioner	350	Diesel	1		3	6	

Source: SCE, 2013, Table 3.2-K.

Crew Size Assumptions:

- 1 - Survey = one 4-man crew
- 2 - Marshaling Yards = one 4-man crew
- 3 - Right-of-way Clearing = one 5-man crew
- 4 - Roads & Landing Work = one 5-man crew
- 5 - Guard Structure Installation = one 6-man crew
- 6 - Remove Existing Conductor & GW = one 14-man crew
- 7 - Remove Existing Wood/LWS Poles = one 6-man crew
- 8 - Remove Existing LSTs = one 6-man crew

- 9 - Remove Existing LST Foundations = one 4-man crew
- 10 - Install Foundations for TSPs = one 6-man crew
- 11 - TSP Haul = one 4-man crew
- 12 - TSP Assembly = one 8-man crew
- 13 - TSP Erection = one 8-man crew
- 14 - TSP Haul = one 4-man crew
- 15 - TSP Assembly = one 8-man crew
- 16 - Install Wood/LWS Pole = one 6-man crew
- 17 - Conductor & GW Installation = two 10-man crews
- 18 - Guard Structure Removal = one 6-man crew
- 19 - Restoration = one 7-man crew
- 20 - Vault Installation = one 6-man crew
- 21 - Duct Bank Installation = one 6-man crew
- 22 - Install Underground Cable = one 8-man crew

Table Ap.1C-5. Distribution Construction Equipment and Workforce Estimates

Activity and Number of Personnel	Work Days	Equipment and Quantity	Duration of Use (hours)	Fuel Type
Location 1 (8 people)	3	2 – Line Truck	7	Diesel
	3	2 – Pickup Truck	7	Diesel
Location 2 (8 people)	3	2 – Line Truck	7	Diesel
	3	2 – Pickup Truck	7	Diesel
Location 3 (8 people)	6	2 – Line Truck	7	Diesel
	6	2 – Pickup Truck	7	Diesel
Location 4 (7 people)	5	1 – Rodder Truck	6	Diesel
	5	1 – Cable Dolly	6	
	5	1 – Reel Truck	6	Diesel
	20	1 – Concrete Truck	4	Diesel
	20	1 – Dump Truck	6	Diesel
	20	1 – Backhoe	8	Diesel
Location 5 (8 people)	8	2 – Line Truck	7	Diesel
	8	2 – Pickup Truck	7	Diesel

Source: SCE, 2013, Table 3.2-M.

Table Ap.1C-6. Telecommunication System Construction Equipment and Workforce Estimates

Primary Equipment Description	Estimated Horse-power	Probable Fuel Type	Primary Equipment Quantity	Estimated Workforce	Estimated Schedule (days)	Duration of Use (hours)
Telecommunications work for OPGW and work to accommodate construction						
Bucket Truck	300	Diesel	6	12	24	7
Crew Truck	300	Diesel	3	3	24	8
Backhoe	200	Diesel	2	4	40	7
Dump truck	350	Diesel	2	3	17	3
Material Transport	350	Diesel	1	1	4	4
Forklift	200	Diesel	1	1	4	1
Splice Lab	300	Diesel	6	12	36	7
Telecommunications work inside the MEER						
Crew Truck	300	Gas	3	3	30	8

Source: SCE, 2013, Table 3.2-O.